

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale Contractor : SAMARTH ENTERPRISES Adress : Phone : PAN : AUPT9281C ST No : VAT/TIN No : GST No : Executed By : SAMARTH ENTERPRISES					Work Order No : 222 Work Order Date : 10/02/2023 Work Order Value : 1,089,947.00 RA Bill No : 11,216 RA Bill Date : 07/06/2024 Cont. Bill No : 24-25-029 Cont. Bill Date : 07/06/2024 00:00:00			
					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previous Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
REBARING & CORE CUTTING WORK Rebarring & Core cutting Work Labour for material shifting	Mtrs	250.00	40.00	0.00	40.00	40.00	10,000.00	10,000.00
REBARING & CORE CUTTING WORK Rebarring & Core cutting Work Rec Wall Cutting work	Rmt	2,000.00	40.00	0.00	40.00	40.00	80,000.00	80,000.00
Total Certified labour Amount :							90,000.00	10,89,947.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance		Balance Amount		TDS :		
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description	Upto previous bill Amount		Current Bill		Cumulative Amount			
A) Payments								
1) Total Certified Amount	9,99,947.00		90,000.00		10,89,947.00			
2) Service Tax	0.00		0.00		0.00			
3) VAT	0.00		0.00		0.00			
4) GST Provider Amt	1,79,270.48		16,200.00		1,95,470.48			
5) Other Charges	0.00		0.00		0.00			
6) Credits	0.00		0.00		0.00			
Sub total A	11,79,217.48		1,06,200.00		12,85,417.48			
B) Recoveries								
1) Retention	0.00		0.00		0.00			
2) TDS 1.00 %	6,119.00		900.00		7,019.00			
3) Advance Recovered	0.00		0.00		0.00			
4) Debit / Discount	4,000.00		0.00		4,000.00			
	10,119.00				11,019.00			
Sub total B	1,169,098.48		900.00		12,74,398.48			
C) Total Payments (A-B)			1,05,300.00					
Net Payable Amount :								
Amount in words : RUPEES ONE LAC FIVE THOUSAND THREE HUNDRED ONLY								

RA Bill			
Project	: Venkatesh Skydale	Work Order No	: 222
Contractor	: SAMARTH ENTERPRISES	Work Order Date	: 10/02/2023
Adress	:	Work Order Value	: 1,089,947.00
Phone	:	RA Bill No	: 11,216
PAN	: AUIPT9281C	RA Bill Date	: 07/06/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 24-25-029
GST No	:	Cont. Bill Date	: 07/06/2024 00:00:00
Executed By	: SAMARTH ENTERPRISES	UNAPPROVED	
Voucher No : Date :			
Remark : FOR TOWER-A			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3			SAMARTH ENTERPRISES