

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale Contractor : SAMRUDDHI ENTERPRISES Adress : Phone : PAN : ST No : VAT/TIN No : GST No : Executed By : SAMRUDDHI ENTERPRISES					Work Order No : 194 Work Order Date : 19/10/2022 Work Order Value : 1,025,704.44 RA Bill No : 8,230 RA Bill Date : 06/10/2023 Cont. Bill No : 130 Cont. Bill Date : 06/10/2023 00:00:00			
					APPROVED			
Description of items	Unit	Rate	WO Qty	Previous Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C - Elevational Cladding Work Elevational Cladding Work Labour For Aluminium Pipe Fixing Work	Sq.Ft	85.00	1,082.75	0.00	1,082.75	1,082.75	92,033.75	92,033.75
Total Certified labour Amount :							92,033.75	4,93,492.60
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		TDS :		
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description			Upto previous bill Amount		Current Bill		Cumulative Amount	
A) Payments								
1) Total Certified Amount			4,01,458.85		92,033.75		4,93,492.60	
2) Service Tax			0.00		0.00		0.00	
3) VAT			0.00		0.00		0.00	
4) GST Provider Amt			0.00		0.00		0.00	
5) Other Charges			0.00		0.00		0.00	
6) Credits			0.00		0.00		0.00	
Sub total A			4,01,458.85		92,033.75		4,93,492.60	
B) Recoveries								
1) Retention			9,517.75		9,203.38		18,721.13	
2) TDS %			0.00		0.00		0.00	
3) Advance Recovered			0.00		0.00		0.00	
4) Debit / Discount			1,459.20		1,236.20		2,695.40	
Sub total B			10,976.95		10,439.58		21,416.53	
Sub total B			390,481.90		81,594.17		4,72,076.07	
C) Total Payments (A-B)								
Net Payable Amount :								
Amount in words : RUPEES EIGHTY-ONE THOUSAND FIVE HUNDRED NINETY-FOUR ONLY								
Voucher No : 2454 Date : 06-October-2023								
Remark : FOR TOWER-C ELEVATION CLADING WORK - ALUMINIUM PIPE LOWERS FITTING WORK								

RA Bill			
Project	: Venkatesh Skydale	Work Order No	: 194
Contractor	: SAMRUDDHI ENTERPRISES	Work Order Date	: 19/10/2022
Adress	:	Work Order Value	: 1,025,704.44
Phone	:	RA Bill No	: 8,230
PAN	:	RA Bill Date	: 06/10/2023
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 130
GST No	:	Cont. Bill Date	: 06/10/2023 00:00:00
Executed By	: SAMRUDDHI ENTERPRISES	APPROVED	
Prepared By	Checked By	Approved By	Contractor Signature
ENG3	ENG3	ENG5	SAMRUDDHI ENTERPRISES