

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale					Work Order No : 236			
Contractor : DIVYA G. KHETAWAT					Work Order Date : 07/04/2023			
Adress :					Work Order Value : 884,043.36			
Phone :					RA Bill No : 8,760			
PAN : MFSPK4172E					RA Bill Date : 01/11/2023			
ST No :								
VAT/TIN No :					Cont. Bill No : 05			
GST No : Maharashtra					Cont. Bill Date : 01/11/2023 00:00:00			
Executed By : DIVYA G. KHETAWAT					APPROVED			
Description of items	Unit	Rate	WO Qty	Prevuios Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A BLDG -Club House Level Waterproofing Work WaterProofing Wo BUTYLE TAPE	Rmt	30.00	1,700.00	0.00	1,700.00	1,700.00	51,000.00	51,000.00
A BLDG -Club House Level Waterproofing Work WaterProofing Wo Labour for Geo-Proof Multi Application W/P Membrane	Sq.Ft	19.50	11,540.46	0.00	11,540.46	11,540.46	2,25,038.99	2,25,038.99
Total Certified labour Amount :							2,76,038.99	8,84,043.36
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance		Balance Amount		TDS :		
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project :	Venkatesh Skydale	Work Order No :	236
Contractor :	DIVYA G. KHETAWAT	Work Order Date :	07/04/2023
Adress :		Work Order Value :	884,043.36
Phone :		RA Bill No :	8,760
PAN :	MFSPK4172E	RA Bill Date :	01/11/2023
ST No :			:
VAT/TIN No :		Cont. Bill No :	05
GST No	Maharashtra	Cont. Bill Date :	01/11/2023 00:00:00
Executed By :	DIVYA G. KHETAWAT	APPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	6,08,004.38	2,76,038.99	8,84,043.37
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	6,08,004.38	2,76,038.99	8,84,043.37
B) Recoveries			
1) Retention	60,800.44	27,603.90	88,404.34
2) TDS 1.00 %	2,800.00	2,760.00	5,560.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	1,500.00	0.00	1,500.00
	65,100.44		95,464.34
Sub total B	542,903.94	30,363.90	7,88,579.03
C) Total Payments (A-B)		2,45,675.09	
Net Payable Amount :			
Amount in words : RUPEES TWO LAC FORTY-FIVE THOUSAND SIX HUNDRED SEVENTY-FIVE ONLY			
Voucher No : 2621 Date : 01-November-2023			
Remark : FOR TOWER-A CLUB HOUSE LEVEL W/P WORK			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3		ENG5	DIVYA G. KHETAWAT