

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Graffiti Glover			Work Order No : 143					
Contractor : PRAVAT KUMAR PRADHAN			Work Order Date : 10/10/2022					
Adress :			Work Order Value : 2,108,790.00					
Phone :			RA Bill No : 11,246					
PAN : CFVPP3123D			RA Bill Date : 18/06/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 61					
GST No : Maharashtra			Cont. Bill Date : 18/06/2024 00:00:00					
Executed By : PRAVAT KUMAR PRADHAN			UNAPPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
MISCELLANEOUS SITE PLUMBING WORK 8" Silencio Hanging Pipeline removing work	R.Ft	10.00	427.00	0.00	427.00	427.00	4,270.00	4,270.00
MISCELLANEOUS SITE PLUMBING WORK Labour for 1-1/2" PVC Electrical line Wall Clamping	R.Ft	10.00	122.00	0.00	122.00	122.00	1,220.00	1,220.00
MISCELLANEOUS SITE PLUMBING WORK Labour for 1-1/4" UPVC Bracket Wall Clamping	R.Ft	10.00	122.00	0.00	122.00	122.00	1,220.00	1,220.00
MISCELLANEOUS SITE PLUMBING WORK Labour for 1-1/4" UPVC Hanging line fixing	R.Ft	25.00	96.00	0.00	96.00	96.00	2,400.00	2,400.00
MISCELLANEOUS SITE PLUMBING WORK Labour for 2" UPVC Pipe Wall Clamping	R.Ft	10.00	230.00	0.00	230.00	230.00	2,300.00	2,300.00
MISCELLANEOUS SITE PLUMBING WORK Labour for 3" PVC pipe line fixing	R.Ft	15.00	364.00	0.00	364.00	364.00	5,460.00	5,460.00
MISCELLANEOUS SITE PLUMBING WORK Labour for 3/4" UPVC Hanging Line Fixing	R.Ft	25.00	191.00	0.00	191.00	191.00	4,775.00	4,775.00
MISCELLANEOUS SITE PLUMBING WORK Labour for 3/4" UPVC Line Fixing	R.Ft	10.00	84.00	0.00	84.00	84.00	840.00	840.00
MISCELLANEOUS SITE PLUMBING WORK	R.Ft	15.00	100.00	0.00	100.00	100.00	1,500.00	1,500.00

RA Bill																																																																								
Project : Venkatesh Graffiti Glover Contractor : PRAVAT KUMAR PRADHAN Adress : Phone : PAN : CFVPP3123D ST No : VAT/TIN No : GST No : Executed By : PRAVAT KUMAR PRADHAN					Work Order No : 143 Work Order Date : 10/10/2022 Work Order Value : 2,108,790.00 RA Bill No : 11,246 RA Bill Date : 18/06/2024 Cont. Bill No : 61 Cont. Bill Date : 18/06/2024 00:00:00 UNAPPROVED																																																																			
MISCELLANEOUS SITE PLUMBING WORK Labour for 6" PVC Hanging Line fixing Total Certified labour Amount : 28,890.00 21,08,790.00																																																																								
ADVANCE DETAILS IF ANY Uptodate Advance Amount: Uptodate Advance Recovery: Balance Amount: TDS :																																																																								
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :																																																																								
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 40%;">Payment Summary</th> <th style="width: 20%;">Upto previous bill Amount</th> <th style="width: 20%;">Current Bill</th> <th style="width: 20%;">Cumulative Amount</th> </tr> </thead> <tbody> <tr> <td>A) Payments</td> <td></td> <td></td> <td></td> </tr> <tr> <td>1) Total Certified Amount</td> <td style="text-align: right;">20,79,900.00</td> <td style="text-align: right;">28,890.00</td> <td style="text-align: right;">21,08,790.00</td> </tr> <tr> <td>2) Service Tax</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> </tr> <tr> <td>3) VAT</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> </tr> <tr> <td>4) GST Provider Amt</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> </tr> <tr> <td>5) Other Charges</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> </tr> <tr> <td>6) Credits</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> </tr> <tr> <td style="text-align: right;">Sub total A</td> <td style="text-align: right;">20,79,900.00</td> <td style="text-align: right;">28,890.00</td> <td style="text-align: right;">21,08,790.00</td> </tr> <tr> <td>B) Recoveries</td> <td></td> <td></td> <td></td> </tr> <tr> <td>1) Retention</td> <td style="text-align: right;">194,820.00</td> <td style="text-align: right;">2,889.00</td> <td style="text-align: right;">1,97,709.00</td> </tr> <tr> <td>2) TDS 1.00 %</td> <td style="text-align: right;">16,479.00</td> <td style="text-align: right;">289.00</td> <td style="text-align: right;">16,768.00</td> </tr> <tr> <td>3) Advance Recovered</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">0.00</td> </tr> <tr> <td>4) Debit / Discount</td> <td style="text-align: right;">230.00</td> <td style="text-align: right;">0.00</td> <td style="text-align: right;">230.00</td> </tr> <tr> <td style="text-align: right;">Sub total B</td> <td style="text-align: right;">211,529.00</td> <td style="text-align: right;">3,178.00</td> <td style="text-align: right;">2,14,707.00</td> </tr> <tr> <td style="text-align: right;">C) Total Payments (A-B)</td> <td style="text-align: right;">1,868,371.00</td> <td style="text-align: right;">25,712.00</td> <td style="text-align: right;">18,94,083.00</td> </tr> </tbody> </table>									Payment Summary	Upto previous bill Amount	Current Bill	Cumulative Amount	A) Payments				1) Total Certified Amount	20,79,900.00	28,890.00	21,08,790.00	2) Service Tax	0.00	0.00	0.00	3) VAT	0.00	0.00	0.00	4) GST Provider Amt	0.00	0.00	0.00	5) Other Charges	0.00	0.00	0.00	6) Credits	0.00	0.00	0.00	Sub total A	20,79,900.00	28,890.00	21,08,790.00	B) Recoveries				1) Retention	194,820.00	2,889.00	1,97,709.00	2) TDS 1.00 %	16,479.00	289.00	16,768.00	3) Advance Recovered	0.00	0.00	0.00	4) Debit / Discount	230.00	0.00	230.00	Sub total B	211,529.00	3,178.00	2,14,707.00	C) Total Payments (A-B)	1,868,371.00	25,712.00	18,94,083.00
Payment Summary	Upto previous bill Amount	Current Bill	Cumulative Amount																																																																					
A) Payments																																																																								
1) Total Certified Amount	20,79,900.00	28,890.00	21,08,790.00																																																																					
2) Service Tax	0.00	0.00	0.00																																																																					
3) VAT	0.00	0.00	0.00																																																																					
4) GST Provider Amt	0.00	0.00	0.00																																																																					
5) Other Charges	0.00	0.00	0.00																																																																					
6) Credits	0.00	0.00	0.00																																																																					
Sub total A	20,79,900.00	28,890.00	21,08,790.00																																																																					
B) Recoveries																																																																								
1) Retention	194,820.00	2,889.00	1,97,709.00																																																																					
2) TDS 1.00 %	16,479.00	289.00	16,768.00																																																																					
3) Advance Recovered	0.00	0.00	0.00																																																																					
4) Debit / Discount	230.00	0.00	230.00																																																																					
Sub total B	211,529.00	3,178.00	2,14,707.00																																																																					
C) Total Payments (A-B)	1,868,371.00	25,712.00	18,94,083.00																																																																					
Net Payable Amount : Amount in words : RUPEES TWENTY-FIVE THOUSAND SEVEN HUNDRED TWELVE ONLY																																																																								
Voucher No : Date :																																																																								
Remark : Glover A&B wing:- Plumbing work Labour bill for Misc. work																																																																								
<table style="width:100%;"> <tr> <td style="width: 25%;">Prepared By</td> <td style="width: 25%;">Checked By</td> <td style="width: 25%;">Approved By</td> <td style="width: 25%;">Contractor Signature</td> </tr> <tr> <td>ENG4</td> <td></td> <td></td> <td>PRAVAT KUMAR PRADHAN</td> </tr> </table>									Prepared By	Checked By	Approved By	Contractor Signature	ENG4			PRAVAT KUMAR PRADHAN																																																								
Prepared By	Checked By	Approved By	Contractor Signature																																																																					
ENG4			PRAVAT KUMAR PRADHAN																																																																					