

SHREE VENKATESH DEVELOPERS

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Viom					Work Order No : 105			
Contractor : SHALINI YADAV					Work Order Date : 23/01/2024			
Adress :					Work Order Value : 2,256,460.78			
Phone :					RA Bill No : 11,262			
PAN : BQXPY2994R					RA Bill Date : 05/06/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 05			
GST No : Maharashtra					Cont. Bill Date : 05/06/2024 00:00:00			
Executed By : SHALINI YADAV					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B Bldg -Fire Staircase work Border Work	R.Ft	50.00	81.61	0.00	81.61	81.61	4,080.25	4,080.25
B Bldg -Fire Staircase work GRANITE SILL PATTI	R.Ft	44.00	260.43	0.00	260.43	260.43	11,458.70	11,458.70
B Bldg -Fire Staircase work LABOUR FOR FLOORING WORK	Sq.Ft	19.00	2,452.55	0.00	2,452.55	2,452.55	46,598.45	46,598.45
B Bldg -Fire Staircase work LABOUR FOR FLOORING WORK	Sq.Ft	24.00	263.70	0.00	263.70	263.70	6,328.80	6,328.80
B Bldg -Fire Staircase work LABOUR FOR FLOORING WORK	Sq.Ft	44.00	29.87	0.00	29.87	29.87	1,314.06	1,314.06
B Bldg -Fire Staircase work LABOUR FOR SKIRTING	R.Ft	18.00	1,442.74	0.00	1,442.74	1,442.74	25,969.32	25,969.32
B Bldg -Fire Staircase work LABOUR FOR SKIRTING	R.Ft	23.00	63.21	0.00	63.21	63.21	1,453.72	1,453.72
B Bldg -Fire Staircase work LABOUR FOR SKIRTING	R.Ft	34.00	124.95	0.00	124.95	124.95	4,248.13	4,248.13
B Bldg -Fire Staircase work Steps - Riser fixing	R.Ft	31.00	912.00	0.00	912.00	912.00	28,272.00	28,272.00
B Bldg -Fire Staircase work Steps - Tread fixing	R.Ft	38.00	912.00	0.00	912.00	912.00	34,656.00	34,656.00

RA Bill								
Project : Venkatesh Viom					Work Order No : 105			
Contractor : SHALINI YADAV					Work Order Date : 23/01/2024			
Adress :					Work Order Value : 2,256,460.78			
Phone :					RA Bill No : 11,262			
PAN : BQXPY2994R					RA Bill Date : 05/06/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 05			
GST No					Maharashtra		Cont. Bill Date : 05/06/2024 00:00:00	
Executed By : SHALINI YADAV					UNAPPROVED			
B Bldg -Lift Cladding work Lift Cladding Work	No.	4,000.00	26.00	0.00	26.00	26.00	1,04,000.00	1,04,000.00
B Bldg -Lift Cladding work Umbra Patti Fixing Work	R.Ft	50.00	69.16	0.00	69.16	69.16	3,458.00	3,458.00
B Bldg -Main Staircase work Border Work	R.Ft	50.00	81.61	0.00	81.61	81.61	4,080.25	4,080.25
B Bldg -Main Staircase work GRANITE SILL PATTI	R.Ft	44.00	260.43	0.00	260.43	260.43	11,458.70	11,458.70
B Bldg -Main Staircase work LABOUR FOR FLOORING WORK	Sq.Ft	19.00	2,452.55	0.00	2,452.55	2,452.55	46,598.45	46,598.45
B Bldg -Main Staircase work LABOUR FOR FLOORING WORK	Sq.Ft	24.00	263.70	0.00	263.70	263.70	6,328.80	6,328.80
B Bldg -Main Staircase work LABOUR FOR FLOORING WORK	Sq.Ft	44.00	29.87	0.00	29.87	29.87	1,314.06	1,314.06
B Bldg -Main Staircase work LABOUR FOR SKIRTING	R.Ft	18.00	1,442.74	0.00	1,442.74	1,442.74	25,969.32	25,969.32
B Bldg -Main Staircase work LABOUR FOR SKIRTING	R.Ft	23.00	63.21	0.00	63.21	63.21	1,453.72	1,453.72
B Bldg -Main Staircase work LABOUR FOR SKIRTING	R.Ft	34.00	124.95	0.00	124.95	124.95	4,248.13	4,248.13
B Bldg -Main Staircase work Steps - Riser fixing	R.Ft	38.00	1,398.50	0.00	1,398.50	1,398.50	53,143.00	53,143.00
B Bldg -Main Staircase work Steps - Tread fixing	R.Ft	50.00	1,398.50	0.00	1,398.50	1,398.50	69,925.00	69,925.00

RA Bill							
Project	: Venkatesh Viom			Work Order No	: 105		
Contractor	: SHALINI YADAV			Work Order Date	: 23/01/2024		
Adress	:			Work Order Value	: 2,256,460.78		
Phone	:			RA Bill No	: 11,262		
PAN	: BQXPY2994R			RA Bill Date	: 05/06/2024		
ST No	:				:		
VAT/TIN No	:			Cont. Bill No	: 05		
GST No	Maharashtra			Cont. Bill Date	: 05/06/2024 00:00:00		
Executed By	: SHALINI YADAV			UNAPPROVED			
				Total Certified labour Amount :	4,96,356.85	22,56,460.78	
ADVANCE DETAILS IF ANY							
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY							
Remark:							
Narration :							
Payment Summary							
Description				Upto previous bill Amount	Current Bill	Cumulative Amount	
A) Payments							
1) Total Certified Amount				17,60,103.92	4,96,356.85	22,56,460.76	
2) Service Tax				0.00	0.00	0.00	
3) VAT				0.00	0.00	0.00	
4) GST Provider Amt				0.00	0.00	0.00	
5) Other Charges				0.00	0.00	0.00	
6) Credits				0.00	0.00	0.00	
Sub total A				17,60,103.92	4,96,356.85	22,56,460.76	
B) Recoveries							
1) Retention				176,010.37	49,635.68	2,25,646.05	
2) TDS 1.00 %				8,532.00	4,964.00	13,496.00	
				0.00		0.00	
3) Advance Recovered				25,000.00	0.00	25,000.00	
4) Debit / Discount					0.00		
				209,542.37		2,64,142.05	
Sub total B				1,550,561.55	54,599.68	19,92,318.71	
C) Total Payments (A-B)					4,41,757.16		
Net Payable Amount :							
Amount in words : RUPEES FOUR LAC FORTY-ONE THOUSAND SEVEN HUNDRED FIFTY-SEVEN ONLY							
Voucher No : Date :							
Remark : B BUILDING STAIRCASE,LBBY & LIFT CLADDING TILE WORK.							
Prepared By		Checked By		Approved By		Contractor Signature	
ENG9						SHALINI YADAV	