

SHREE VENKATESH DEVELOPERS

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Viom Contractor : USHA RAUT Adress : Phone : PAN : DQDPR6436R ST No : VAT/TIN No : GST No : Executed By : USHA RAUT					Work Order No : 104 Work Order Date : 23/01/2024 Work Order Value : 162,669.00 RA Bill No : 11,261 RA Bill Date : 14/06/2024 Cont. Bill No : 19 Cont. Bill Date : 14/06/2024 00:00:00			
UNAPPROVED								
Description of items	Unit	Rate	WO Qty	Previous Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
LABOUR CAMP WORK Labour for Fabrication Fixing Work	Sq.Ft	10.00	5,453.40	0.00	5,453.40	5,453.40	54,534.00	54,534.00
LABOUR CAMP WORK Labour for Fabrication Removing Work	Sq.Ft	5.00	5,945.60	0.00	5,945.60	5,945.60	29,728.00	29,728.00
Total Certified labour Amount :							84,262.00	1,62,669.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:			TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description	Upto previous bill Amount		Current Bill		Cumulative Amount			
A) Payments								
1) Total Certified Amount	78,407.00		84,262.00		1,62,669.00			
2) Service Tax	0.00		0.00		0.00			
3) VAT	0.00		0.00		0.00			
4) GST Provider Amt	0.00		0.00		0.00			
5) Other Charges	0.00		0.00		0.00			
6) Credits	0.00		0.00		0.00			
Sub total A		78,407.00	84,262.00		1,62,669.00			
B) Recoveries								
1) Retention	0.00		0.00		0.00			
2) TDS %	714.00		843.00		1,557.00			
3) Advance Recovered	0.00		0.00		0.00			
4) Debit / Discount	0.00		0.00		0.00			
Sub total B		714.00	843.00		1,557.00			
		77,693.00	843.00		1,61,112.00			
C) Total Payments (A-B)			83,419.00					
Net Payable Amount :								
Amount in words : RUPEES EIGHTY-THREE THOUSAND FOUR HUNDRED NINETEEN ONLY								
Voucher No : Date :								
Remark : labour camp fixing & removing work.								

RA Bill			
Project	: Venkatesh Viom	Work Order No	: 104
Contractor	: USHA RAUT	Work Order Date	: 23/01/2024
Adress	:	Work Order Value	: 162,669.00
Phone	:	RA Bill No	: 11,261
PAN	: DQDPR6436R	RA Bill Date	: 14/06/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 19
GST No		Cont. Bill Date	: 14/06/2024 00:00:00
Executed By	: USHA RAUT	UNAPPROVED	
Prepared By	Checked By	Approved By	Contractor Signature
ENG9			USHA RAUT