

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale					Work Order No : 334			
Contractor : DEEPSHIKHA ENTERPRISES					Work Order Date : 26/03/2024			
Adress :					Work Order Value : 2,371,819.32			
Phone :					RA Bill No : 11,288			
PAN : AGRPC4024F					RA Bill Date : 03/06/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 5/2024-2025			
GST No : Maharashtra					Cont. Bill Date : 03/06/2024 00:00:00			
Executed By : DEEPSHIKHA ENTERPRISES					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B -BLDG-PODIUM 2 External Painting Applying Exterior Texture	Sq.Ft	6.00	689.95	0.00	689.95	689.95	4,139.72	4,139.72
B BLDG -LG2 External Painting Applying Exterior Texture	Sq.Ft	6.00	838.16	0.00	838.16	838.16	5,028.96	5,028.96
B BLDG -PODIUM 1 External Painting Applying Exterior Texture	Sq.Ft	6.00	676.25	0.00	676.25	676.25	4,057.47	4,057.47
B BLDG- GROUND FLOOR External Painting Applying Exterior Texture	Sq.Ft	6.00	749.88	0.00	749.88	749.88	4,499.29	4,499.29
B BLDG- PAINTING WORK External Painting Applying Exterior Texture	Sq.Ft	10.00	2,300.55	0.00	2,300.55	2,300.55	23,005.50	23,005.50
Total Certified labour Amount :							40,730.94	23,55,956.86
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : Venkatesh Skydale		Work Order No : 334	
Contractor : DEEPSHIKHA ENTERPRISES		Work Order Date : 26/03/2024	
Adress :		Work Order Value : 2,371,819.32	
Phone :		RA Bill No : 11,288	
PAN : AGRPC4024F		RA Bill Date : 03/06/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 5/2024-2025	
GST No :		Cont. Bill Date : 03/06/2024 00:00:00	
Executed By : DEEPSHIKHA ENTERPRISES		UNAPPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	23,15,225.87	40,730.94	23,55,956.81
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	23,15,225.87	40,730.94	23,55,956.81
B) Recoveries			
1) Retention	231,522.61	4,073.10	2,35,595.71
2) TDS 1.00 %	23,153.00	407.00	23,560.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	14,000.00	0.00	14,000.00
Sub total B	268,675.61		2,73,155.71
	2,046,550.26	4,480.10	20,82,801.10
C) Total Payments (A-B)		36,250.84	
Net Payable Amount :			
Amount in words : RUPEES THIRTY-SIX THOUSAND TWO HUNDRED FIFTY-ONE ONLY			
Voucher No : Date :			
Remark : FOR TOWER-B STAGE-2 RIVER SIDE PARAPET WALL (PARDI) LG-2 TO CH LEVEL & INTERNAL COLUMN TEXTURE - GF,P1,P2,LG-2 .			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3			DEEPSHIKHA ENTERPRISES