

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Erandawane Central Contractor : Saideep Enterprises Adress : Phone : PAN : AIDPC1521D ST No : VAT/TIN No : GST No : Executed By : Saideep Enterprises					Work Order No : 111 Work Order Date : 05/11/2022 Work Order Value : 43,231,600.82 RA Bill No : 11,291 RA Bill Date : 22/06/2024 Cont. Bill No : ERAN/24-25/21 Cont. Bill Date : 19/06/2024 00:00:00			
UNAPPROVED								
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B2 RCC 9TH SLAB (2ND FLOOR) SLAB M60 Labour for RCC work	Sq.Ft	235.00	8,894.83	0.00	8,894.83	8,894.83	20,90,285.99	20,90,285.99
Total Certified labour Amount :							20,90,285.99	3,91,94,535.08
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount: 9,539,997.07 Uptodate Advance Recovery: -6,359,998.82 Balance Amount: 3,179,998.25 TDS : -71,800.00								
ADVANCE RECOVERY DETAILS IF ANY								
Remark: ADVANCE AGAINST PROFARMA INVOICE NO: ERAN/2022-23/03 FOR TOWER CRANE Narration : ADVANCE AGAINST PROFARMA INVOICE NO: ERAN/2022-23/03 FOR TOWER CRANE -500,000.00								
Payment Summary								
Description	Upto previous bill Amount			Current Bill		Cumulative Amount		
A) Payments 1) Total Certified Amount 3,71,04,249.10 20,90,285.99 3,91,94,535.09 2) Service Tax 0.00 0.00 0.00 3) VAT 0.00 0.00 0.00 4) GST Provider Amt 66,52,100.85 3,74,950.48 70,27,051.33 5) Other Charges 0.00 0.00 0.00 6) Credits 0.00 0.00 0.00								
Sub total A			4,37,56,349.95	24,65,236.47	4,62,21,586.42			
B) Recoveries 1) Retention 1,755,212.45 1,04,514.30 18,59,726.75 2) TDS 1.00 % 292,848.98 15,903.00 3,08,751.98 3) Advance Recovered 6,359,998.82 5,00,000.00 68,59,998.82 4) Debit / Discount 148,130.00 7,230.00 1,55,360.00								
Sub total B			8,556,190.25	6,27,647.30	91,83,837.55			
			35,200,159.70	18,37,589.17	3,70,37,748.87			
C) Total Payments (A-B)								
Net Payable Amount : Amount in words : RUPEES EIGHTEEN LAC THIRTY-SEVEN THOUSAND FIVE HUNDRED EIGHTY-NINE ONLY								
Voucher No : Date :								
Remark : AS PER AGREEMENT TYPICAL FLOOR 2ND PAYABLE STAGE.								
Prepared By		Checked By		Approved By		Contractor Signature		
ENG8						Saideep Enterprises		