

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 172			
Contractor : LALIT KUMAR					Work Order Date : 04/03/2023			
Adress :					Work Order Value : 2,300,057.00			
Phone :					RA Bill No : 11,334			
PAN : IPPPK6840L					RA Bill Date : 18/06/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 14			
GST No : Maharashtra					Cont. Bill Date : 18/06/2024 00:00:00			
Executed By : LALIT KUMAR					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B Bldg - Tiling Misc.Work Labour for Tiling Work	Doz.	19,993.00	1.00	0.00	1.00	1.00	19,993.00	19,993.00
B Bldg-Tiling work - Stilt Floor Comman Area Staircase Work Fire Staircase Tiling work	No.	21,921.00	1.00	0.00	1.00	1.00	21,921.00	21,921.00
B Bldg-Tilling Work Basement 2 Comman Area Staircase Work Main Staircase Tiling Work	No.	14,157.00	1.00	0.00	1.00	1.00	14,157.00	14,157.00
Total Certified labour Amount :							56,071.00	23,00,057.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance			Balance Amount		TDS :	
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : Venkatesh Graffiti Glover		Work Order No : 172	
Contractor : LALIT KUMAR		Work Order Date : 04/03/2023	
Adress :		Work Order Value : 2,300,057.00	
Phone :		RA Bill No : 11,334	
PAN : IPPPK6840L		RA Bill Date : 18/06/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 14	
GST No		Cont. Bill Date : 18/06/2024 00:00:00	
Executed By : LALIT KUMAR		UNAPPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	22,43,986.00	56,071.00	23,00,057.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	22,43,986.00	56,071.00	23,00,057.00
B) Recoveries			
1) Retention	221,587.00	5,607.10	2,27,194.10
2) TDS 1.00 %	22,440.00	561.00	23,001.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	44,650.00	30,000.00	74,650.00
	288,677.00		3,24,845.10
Sub total B	1,955,309.00	36,168.10	19,75,211.90
C) Total Payments (A-B)		19,902.90	
Net Payable Amount :			
Amount in words : RUPEES NINETEEN THOUSAND NINE HUNDRED THREE ONLY			
Voucher No : Date :			
Remark : Glover B wing:- Tile work labour bill for Fire staircase (stilt floor to 1st floor), main stair.(stilt to basement-2), & garbage room flooring work			
Prepared By	Checked By	Approved By	Contractor Signature
ENG4			LALIT KUMAR