

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Erandawane Central					Work Order No : 111			
Contractor : Saideep Enterprises					Work Order Date : 05/11/2022			
Adress :					Work Order Value : 43,231,600.82			
Phone :					RA Bill No : 5,770			
PAN : AIDPC1521D					RA Bill Date : 03/02/2023			
ST No :								
VAT/TIN No :					Cont. Bill No : ERAN/2022-23/01			
GST No : Maharashtra					Cont. Bill Date : 01/02/2023 00:00:00			
Executed By : Saideep Enterprises					APPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B2 BLDG RCC UP TO PLINTH LEVEL RCC FOR RAFT Labour for RCC work PCC, RAFT, FOOTING, & COLUMN UPTO BASEMENT LEVEL	Sq.Ft	235.00	7,234.04	4,255.32	2,978.72	7,234.04	6,99,999.91	17,00,000.01
Total Certified labour Amount :							6,99,999.91	36,99,999.99
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		3,539,998.82	Uptodate Advance Recovery:		-2,359,998.82	Balance Amount:		1,180,000.00 TDS : -11,800.00
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description			Upto previous bill Amount		Current Bill		Cumulative Amount	
A) Payments								
1) Total Certified Amount			30,00,000.09		6,99,999.91		37,00,000.00	
2) Service Tax			0.00		0.00		0.00	
3) VAT			0.00		0.00		0.00	
4) GST Provider Amt			5,40,000.02		1,25,999.98		6,66,000.00	
5) Other Charges			0.00		0.00		0.00	
6) Credits			0.00		0.00		0.00	
Sub total A			35,40,000.11		8,25,999.89		43,66,000.00	
B) Recoveries								
1) Retention			50,000.01		35,000.00		85,000.01	
2) TDS 1.00 %			6,400.00		7,000.00		13,400.00	
3) Advance Recovered			2,359,998.82		0.00		23,59,998.82	
4) Debit / Discount			0.00		0.00		0.00	
Sub total B			2,416,398.83				24,58,398.83	
Sub total B			1,123,601.28		42,000.00		19,07,601.17	
C) Total Payments (A-B)					7,83,999.89			
Net Payable Amount :								
Amount in words : RUPEES SEVEN LAC EIGHTY-FOUR THOUSAND ONLY								
Voucher No : 5894 Date : 01-February-2023								
Remark :								

RA Bill			
Project	: Venkatesh Erandawane Central	Work Order No	: 111
Contractor	: Saideep Enterprises	Work Order Date	: 05/11/2022
Adress	:	Work Order Value	: 43,231,600.82
Phone	:	RA Bill No	: 5,770
PAN	: AIDPC1521D	RA Bill Date	: 03/02/2023
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: ERAN/2022-23/01
GST No	:	Cont. Bill Date	: 01/02/2023 00:00:00
Executed By	: Saideep Enterprises	APPROVED	
Prepared By	Checked By	Approved By	Contractor Signature
ENG8	ENG8	ENG5	Saideep Enterprises