

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Erandawane Central					Work Order No : 111			
Contractor : Saideep Enterprises					Work Order Date : 05/11/2022			
Adress :					Work Order Value : 43,231,600.82			
Phone :					RA Bill No : 8,449			
PAN : AIDPC1521D					RA Bill Date : 27/10/2023			
ST No :								
VAT/TIN No :					Cont. Bill No : ERAN/2023-24/16			
GST No : Maharashtra					Cont. Bill Date : 17/10/2023 00:00:00			
Executed By : Saideep Enterprises					APPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B2 BLDG 4TH PODIUM RCC FOR SLAB M35PT Labour for RCC work	Sq.Ft	235.00	18,849.59	0.00	18,849.59	18,849.59	44,29,653.89	44,29,653.89
Total Certified labour Amount :							44,29,653.89	2,94,76,895.73
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount: 8,539,997.07 Uptodate Advance Recovery: -5,359,998.82 Balance Amount: 3,179,998.25 TDS : -61,800.00								
ADVANCE RECOVERY DETAILS IF ANY								
Remark: ADVANCE AGAINT PROFARMA INVOICE NO: ERAN/2022-23/03								
Narration : ADVANCE AGAINT PROFARMA INVOICE NO: ERAN/2022-23/03 -500,000.00								
Payment Summary								
Description	Upto previous bill Amount			Current Bill		Cumulative Amount		
A) Payments								
1) Total Certified Amount	2,50,47,241.87			44,29,653.89		2,94,76,895.75		
2) Service Tax	0.00			0.00		0.00		
3) VAT	0.00			0.00		0.00		
4) GST Provider Amt	44,93,527.57			7,94,599.70		52,88,127.27		
5) Other Charges	0.00			0.00		0.00		
6) Credits	0.00			0.00		0.00		
Sub total A	2,95,40,769.44			52,24,253.59		3,47,65,023.02		
B) Recoveries								
1) Retention	1,152,362.09			2,21,482.69		13,73,844.78		
2) TDS 1.00 %	187,278.98			39,297.00		2,26,575.98		
3) Advance Recovered	4,859,998.82			5,00,000.00		53,59,998.82		
4) Debit / Discount	83,200.00			15,210.00		98,410.00		
	6,282,839.89					70,58,829.58		
Sub total B	23,257,929.55			7,75,989.69		2,77,06,193.44		
C) Total Payments (A-B)				44,48,263.89				
Net Payable Amount :								
Amount in words : RUPEES FORTY-FOUR LAC FORTY-EIGHT THOUSAND TWO HUNDRED SIXTY-FOUR ONLY								
Voucher No : 6132 Date : 17-October-2023								
Remark : AS PER AGGREMENT PAYBLE STAGE 7TH (SLAB 6TH)								
Prepared By	Checked By		Approved By		Contractor Signature			
ENG8			ENG5		Saideep Enterprises			