

SHREE VENKATESH DEVELOPERS

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Viom					Work Order No : 48			
Contractor : Perfect Steel Works					Work Order Date : 19/10/2022			
Adress :					Work Order Value : 465,923.41			
Phone :					RA Bill No : 6,818			
PAN : ABBPB3048B					RA Bill Date : 15/05/2023			
ST No :								
VAT/TIN No :					Cont. Bill No : PS/SL/23-24/17			
GST No : Maharashtra					Cont. Bill Date : 15/05/2023 00:00:00			
Executed By : Perfect Steel Works					APPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
SAMPLE FLAT Fabrication Work Labour For GI Sheet Fixing Work	Sq.Ft	10.00	1,200.00	0.00	1,200.00	1,200.00	12,000.00	12,000.00
SAMPLE FLAT Fabrication Work Labour for Staircase railing	Sq.Ft	50.00	182.25	0.00	182.25	182.25	9,112.50	9,112.50
SAMPLE FLAT Fabrication Work M.S Grill fixing Work	Sq.Ft	300.00	56.00	0.00	56.00	56.00	16,800.00	16,800.00
Total Certified labour Amount :							37,912.50	43,912.50
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :								

RA Bill			
Project : Venkatesh Viom Contractor : Perfect Steel Works Adress : Phone : PAN : ABBPB3048B ST No : VAT/TIN No : GST No : Executed By : Perfect Steel Works	Work Order No : 48 Work Order Date : 19/10/2022 Work Order Value : 465,923.41 RA Bill No : 6,818 RA Bill Date : 15/05/2023 Cont. Bill No : PS/SL/23-24/17 Cont. Bill Date : 15/05/2023 00:00:00		
Maharashtra		APPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	6,000.00	37,912.50	43,912.50
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	6,000.00	37,912.50	43,912.50
B) Recoveries			
1) Retention	0.00	0.00	0.00
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	0.00	0.00	0.00
Sub total B	6,000.00	0.00	43,912.50
C) Total Payments (A-B)		37,912.50	
Net Payable Amount :			
Amount in words : RUPEES THIRTY-SEVEN THOUSAND NINE HUNDRED THIRTEEN ONLY			
Voucher No : 123 Date : 15-May-2023			
Remark : Sample flat fabrication work			
Prepared By	Checked By	Approved By	Contractor Signature
ENG9		ENG5	Perfect Steel Works