

SHREE VENKATESH DEVELOPERS

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Viom Contractor : ARIHANT ENTERPRISES Adress : Phone : PAN : ACEFA5354P ST No : VAT/TIN No : GST No : Executed By : ARIHANT ENTERPRISES					Work Order No : 106 Work Order Date : 02/02/2024 Work Order Value : 361,242.61 RA Bill No : 9,816 RA Bill Date : 22/02/2024 Cont. Bill No : AE/SL/23-24/23 Cont. Bill Date : 22/02/2024 00:00:00			
					APPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B BLDG -Staircase Railing & Window Grill works M.S Grill fixing Work	Sq.Ft	36.00	1,615.44	0.00	1,615.44	1,615.44	58,155.70	58,155.70
B BLDG -Staircase Railing & Window Grill works Shifting Transportation Rent	No.	2,000.00	2.00	0.00	2.00	2.00	4,000.00	4,000.00
Total Certified labour Amount :							62,155.70	3,61,242.61
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		TDS :		
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description	Upto previous bill Amount		Current Bill		Cumulative Amount			
A) Payments								
1) Total Certified Amount	2,99,086.92		62,155.70		3,61,242.62			
2) Service Tax	0.00		0.00		0.00			
3) VAT	0.00		0.00		0.00			
4) GST Provider Amt	0.00		0.00		0.00			
5) Other Charges	0.00		0.00		0.00			
6) Credits	0.00		0.00		0.00			
Sub total A	2,99,086.92		62,155.70		3,61,242.62			
B) Recoveries								
1) Retention	28,508.69		5,815.57		34,324.26			
2) TDS 2.00 %	0.00		1,243.00		1,243.00			
3) Advance Recovered	0.00		0.00		0.00			
4) Debit / Discount	0.00		0.00		0.00			
	28,508.69		0.00		35,567.26			
Sub total B	270,578.23		7,058.57		3,25,675.36			
C) Total Payments (A-B)			55,097.13					
Net Payable Amount :								
Amount in words : RUPEES FIFTY-FIVE THOUSAND NINETY-SEVEN ONLY								
Voucher No : 1523 Date : 22-February-2024								

RA Bill			
Project	: Venkatesh Viom	Work Order No	: 106
Contractor	: ARIHANT ENTERPRISES	Work Order Date	: 02/02/2024
Adress	:	Work Order Value	: 361,242.61
Phone	:	RA Bill No	: 9,816
PAN	: ACEFA5354P	RA Bill Date	: 22/02/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: AE/SL/23-24/23
GST No	:	Cont. Bill Date	: 22/02/2024 00:00:00
Executed By	: ARIHANT ENTERPRISES	Maharashtra	
APPROVED			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature
ENG5	ENG5	ENG5	ARIHANT ENTERPRISES