

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale					Work Order No : 301			
Contractor : B. K. RAY SARKAR					Work Order Date : 17/01/2024			
Adress :					Work Order Value : 1,056,904.20			
Phone :					RA Bill No : 10,636			
PAN : BMTPR4648P					RA Bill Date : 22/04/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 05			
GST No : Maharashtra					Cont. Bill Date : 22/04/2024 00:00:00			
Executed By : B. K. RAY SARKAR					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
1ST ENTRANCE GATE & SECURITY CABIN M 25 Labour for RCC work	Sq.Ft	80.00	71.00	0.00	71.00	71.00	5,680.00	5,680.00
BUS BAY RAFT M25 Labour for RCC work	Sq.Ft	130.00	51.12	0.00	51.12	51.12	6,645.60	6,645.60
Development A,B&C Bldg Front Side Sunk Area -M20 Labour for PCC work	Sq.Ft	10.00	1,224.00	0.00	1,224.00	1,224.00	12,240.00	12,240.00
Development A,B&C Bldg Front Side Sunk Area -M20 Labour for RCC work	Sq.Ft	100.00	204.00	0.00	204.00	204.00	20,400.00	20,400.00
Development Drainage work Labour for RCC work	Sq.Ft	100.00	126.00	0.00	126.00	126.00	12,600.00	12,600.00
DG SET DG Set Labour for RCC work	Sq.Ft	80.00	138.00	0.00	138.00	138.00	11,040.00	11,040.00
TRANSFORMER COLUMN - RCC FOR STEEL Labour for RCC work	Sq.Ft	130.00	92.00	0.00	92.00	92.00	11,960.00	11,960.00
Total Certified labour Amount :							80,565.60	10,04,574.20
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :								

RA Bill			
Project : Venkatesh Skydale		Work Order No : 301	
Contractor : B. K. RAY SARKAR		Work Order Date : 17/01/2024	
Adress :		Work Order Value : 1,056,904.20	
Phone :		RA Bill No : 10,636	
PAN : BMTPR4648P		RA Bill Date : 22/04/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 05	
GST No :		Cont. Bill Date : 22/04/2024 00:00:00	
Executed By : B. K. RAY SARKAR		UNAPPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	9,24,008.60	80,565.60	10,04,574.20
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	9,24,008.60	80,565.60	10,04,574.20
B) Recoveries			
1) Retention	45,800.43	4,028.28	49,828.71
2) TDS 1.00 %	4,015.00	806.00	4,821.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	50,000.00	0.00	50,000.00
Sub total B	99,815.43	4,834.28	1,04,649.71
C) Total Payments (A-B)	824,193.17	75,731.32	8,99,924.49
Net Payable Amount :			
Amount in words : RUPEES SEVENTY-FIVE THOUSAND SEVEN HUNDRED THIRTY-ONE ONLY			
Voucher No : Date :			
Remark : FOR EXTERNAL DEVELOPMENT WORK			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3			B. K. RAY SARKAR