

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale Contractor : SUMI ENTERPRISES Adress : Phone : PAN : ABDPK1089K ST No : VAT/TIN No : GST No : Executed By : SUMI ENTERPRISES					Work Order No : 349 Work Order Date : 25/04/2024 Work Order Value : 660,000.00 RA Bill No : 11,410 RA Bill Date : 05/06/2024 Cont. Bill No : 3 Cont. Bill Date : 05/06/2024 00:00:00			
APPROVED								
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C Bldg -Flat Services 2nd floor to 22nd floor Labour For Modular Kitchen	No.	8,800.00	46.00	0.00	46.00	46.00	4,04,800.00	4,04,800.00
Total Certified labour Amount :							4,04,800.00	5,98,400.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		TDS :		
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description		Upto previous bill Amount		Current Bill		Cumulative Amount		
A) Payments								
1) Total Certified Amount		1,93,600.00		4,04,800.00		5,98,400.00		
2) Service Tax		0.00		0.00		0.00		
3) VAT		0.00		0.00		0.00		
4) GST Provider Amt		0.00		0.00		0.00		
5) Other Charges		0.00		0.00		0.00		
6) Credits		0.00		0.00		0.00		
Sub total A		1,93,600.00		4,04,800.00		5,98,400.00		
B) Recoveries								
1) Retention		19,360.00		40,480.00		59,840.00		
2) TDS 1.00 %		1,936.00		4,048.00		5,984.00		
3) Advance Recovered		0.00		0.00		0.00		
4) Debit / Discount		3,000.00		0.00		3,000.00		
		24,296.00				68,824.00		
Sub total B		169,304.00		44,528.00		5,29,576.00		
C) Total Payments (A-B)				3,60,272.00				
Net Payable Amount :								
Amount in words : RUPEES THREE LAC SIXTY THOUSAND TWO HUNDRED SEVENTY-TWO ONLY								
Voucher No : 1073 Date : 05-June-2024								
Remark :								
Prepared By		Checked By		Approved By		Contractor Signature		
ENG5				ENG5		SUMI ENTERPRISES		