

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale			Work Order No : 363					
Contractor : S. K. HYDRO SYSTEMS			Work Order Date : 04/07/2024					
Adress :			Work Order Value : 501,050.00					
Phone :			RA Bill No : 11,429					
PAN : AMXPK9439L			RA Bill Date : 01/07/2024					
ST No :			:					
VAT/TIN No :			Cont. Bill No : 2411					
GST No			Maharashtra			Cont. Bill Date : 01/07/2024 00:00:00		
Executed By : S. K. HYDRO SYSTEMS			UNAPPROVED					
Description of items	Unit	Rate	WO Qty	Prevuios Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
CLUB HOUSE LEVEL Swimming Pool All Equipments Cleaning Chemical	No.	30,000.00	1.00	0.00	1.00	1.00	30,000.00	30,000.00
CLUB HOUSE LEVEL Swimming Pool All Equipments CONTROL PANEL	No.	23,000.00	1.00	0.00	1.00	1.00	23,000.00	23,000.00
CLUB HOUSE LEVEL Swimming Pool All Equipments CONTROL PANEL	No.	66,000.00	1.00	0.00	1.00	1.00	66,000.00	66,000.00
CLUB HOUSE LEVEL Swimming Pool All Equipments Drain Grill	No.	3,000.00	1.00	0.00	1.00	1.00	3,000.00	3,000.00
CLUB HOUSE LEVEL Swimming Pool All Equipments FILTER MEDIA SAND 0.4MM TO 0.8 MM DIA	Kgs	14.00	1,400.00	0.00	1,400.00	1,400.00	19,600.00	19,600.00
CLUB HOUSE LEVEL Swimming Pool All Equipments Hand Rails	No.	4,000.00	1.00	0.00	1.00	1.00	4,000.00	4,000.00
CLUB HOUSE LEVEL Swimming Pool All Equipments Installation Charges.	Job	98,600.00	1.00	0.00	1.00	1.00	98,600.00	98,600.00
CLUB HOUSE LEVEL Swimming Pool All Equipments MULTI PORT VALVE 1.5"	No.	4,000.00	1.00	0.00	1.00	1.00	4,000.00	4,000.00

RA Bill								
Project : Venkatesh Skydale					Work Order No : 363			
Contractor : S. K. HYDRO SYSTEMS					Work Order Date : 04/07/2024			
Adress :					Work Order Value : 501,050.00			
Phone :					RA Bill No : 11,429			
PAN : AMXPK9439L					RA Bill Date : 01/07/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 2411			
GST No					Maharashtra		Cont. Bill Date : 01/07/2024 00:00:00	
Executed By : S. K. HYDRO SYSTEMS					UNAPPROVED			
CLUB HOUSE LEVEL Swimming Pool All Equipments MULTI PORT VALVE 2"	No.	13,200.00	2.00	0.00	2.00	2.00	26,400.00	26,400.00
CLUB HOUSE LEVEL Swimming Pool All Equipments PUDDLE FLANGE 0.75"	No.	600.00	15.00	0.00	15.00	15.00	9,000.00	9,000.00
CLUB HOUSE LEVEL Swimming Pool All Equipments PUDDLE FLANGE 2.5"	No.	970.00	18.00	0.00	18.00	18.00	17,460.00	17,460.00
CLUB HOUSE LEVEL Swimming Pool All Equipments PUDDLE FLANGE 3"	No.	1,050.00	3.00	0.00	3.00	3.00	3,150.00	3,150.00
CLUB HOUSE LEVEL Swimming Pool All Equipments PUDDLE FLANGE 4"	No.	1,400.00	1.00	0.00	1.00	1.00	1,400.00	1,400.00
CLUB HOUSE LEVEL Swimming Pool All Equipments PUDDLE FLANGE 6"	No.	2,350.00	6.00	0.00	6.00	6.00	14,100.00	14,100.00
CLUB HOUSE LEVEL Swimming Pool All Equipments Small Under Water Light	No.	3,000.00	4.00	0.00	4.00	4.00	12,000.00	12,000.00
CLUB HOUSE LEVEL Swimming Pool All Equipments Step Down Drivers	No.	1,200.00	4.00	0.00	4.00	4.00	4,800.00	4,800.00
CLUB HOUSE LEVEL Swimming Pool All Equipments SWIMMING POOL PIPING	No.	164,540.00	1.00	0.00	1.00	1.00	1,64,540.00	1,64,540.00
Total Certified labour Amount :							5,01,050.00	5,01,050.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou			Uptodate Advance		Balance Amount		TDS :	
Recovery:								

RA Bill			
Project	: Venkatesh Skydale	Work Order No	: 363
Contractor	: S. K. HYDRO SYSTEMS	Work Order Date	: 04/07/2024
Adress	:	Work Order Value	: 501,050.00
Phone	:	RA Bill No	: 11,429
PAN	: AMXPK9439L	RA Bill Date	: 01/07/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 2411
GST No	:	Cont. Bill Date	: 01/07/2024 00:00:00
Executed By	: S. K. HYDRO SYSTEMS	Maharashtra	
UNAPPROVED			
ADVANCE RECOVERY DETAILS IF ANY			
Remark:			
Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount		5,01,050.00	5,01,050.00
2) Service Tax		0.00	0.00
3) VAT		0.00	0.00
4) GST Provider Amt		0.00	0.00
5) Other Charges		0.00	0.00
6) Credits		0.00	0.00
Sub total A		5,01,050.00	5,01,050.00
B) Recoveries			
1) Retention		25,052.50	25,052.50
2) TDS 1.00 %		5,011.00	5,011.00
3) Advance Recovered		0.00	0.00
4) Debit / Discount		0.00	0.00
Sub total B		30,063.50	30,063.50
C) Total Payments (A-B)		4,70,986.50	4,70,986.50
Net Payable Amount :			
Amount in words : RUPEES FOUR LAC SEVENTY THOUSAND NINE HUNDRED EIGHTY-SEVEN ONLY			
Voucher No : Date :			
Remark : FOR SWIMMING POOL & JACUZZI SPA ALL EQUIPMENTS			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3			S. K. HYDRO SYSTEMS