

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill									
Project : Venkatesh Skydale					Work Order No : 326				
Contractor : D S ENTERPRISES					Work Order Date : 11/03/2024				
Adress :					Work Order Value : 2,806,683.03				
Phone :					RA Bill No : 11,434				
PAN : AATFD4365L					RA Bill Date : 01/07/2024				
ST No :									
VAT/TIN No :					Cont. Bill No : 29				
GST No :					Cont. Bill Date : 01/07/2024 00:00:00				
Executed By : D S ENTERPRISES					UNAPPROVED				
Description of items		Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A BLDG-FLAT NO -1302 Flat Flooring B-Series 2 Labour for Tiling Work		No.	84,000.89	1.00	0.00	1.00	1.00	84,000.89	84,000.89
A BLDG-FLAT NO -1303 Flat Flooring B-Series 3 Labour for Tiling Work		No.	85,918.69	1.00	0.00	1.00	1.00	85,918.69	85,918.69
A BLDG-FLAT NO -1304 Flat Flooring B-Series 4 Labour for Tiling Work		No.	85,921.95	1.00	0.00	1.00	1.00	85,921.95	85,921.95
A BLDG-FLAT NO -1402 Flat Flooring B-Series 2 Labour for Tiling Work		No.	84,000.89	1.00	0.00	1.00	1.00	84,000.89	84,000.89
A BLDG-FLAT NO -1403 Flat Flooring B-Series 3 Labour for Tiling Work		No.	85,918.69	1.00	0.00	1.00	1.00	85,918.69	85,918.69
A BLDG-FLAT NO -1404 Flat Flooring B-Series 4 Labour for Tiling Work		No.	85,921.95	1.00	0.00	1.00	1.00	85,921.95	85,921.95
A BLDG-FLAT NO -1502 Flat Flooring B-Series 2 Labour for Tiling Work		No.	84,000.89	1.00	0.00	1.00	1.00	84,000.89	84,000.89
A BLDG-FLAT NO -1503 Flat Flooring B-Series 3 Labour for Tiling Work		No.	85,918.69	1.00	0.00	1.00	1.00	85,918.69	85,918.69
A BLDG-FLAT NO -1504 Flat Flooring B-Series 4 Labour for Tiling Work		No.	85,921.95	1.00	0.00	1.00	1.00	85,921.95	85,921.95
Total Certified labour Amount :								7,67,524.59	28,06,683.03
ADVANCE DETAILS IF ANY									
Uptodate Advance Amou			Uptodate Advance			Balance Amount		TDS :	
Recovery:									

RA Bill			
Project	: Venkatesh Skydale	Work Order No	: 326
Contractor	: D S ENTERPRISES	Work Order Date	: 11/03/2024
Adress	:	Work Order Value	: 2,806,683.03
Phone	:	RA Bill No	: 11,434
PAN	: AATFD4365L	RA Bill Date	: 01/07/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 29
GST No		Cont. Bill Date	: 01/07/2024 00:00:00
Executed By	: D S ENTERPRISES	UNAPPROVED	
ADVANCE RECOVERY DETAILS IF ANY			
Remark:			
Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	20,39,158.44	7,67,524.59	28,06,683.03
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	3,67,048.40	1,38,154.44	5,05,202.84
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	24,06,206.84	9,05,679.03	33,11,885.87
B) Recoveries			
1) Retention	203,915.83	76,752.45	2,80,668.28
2) TDS 2.00 %	40,783.00	15,350.00	56,133.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	244,698.83	92,102.45	3,36,801.28
	2,161,508.01	92,102.45	29,75,084.59
C) Total Payments (A-B)		8,13,576.58	
Net Payable Amount :			
Amount in words : RUPEES EIGHT LAC THIRTEEN THOUSAND FIVE HUNDRED SEVENTY-SEVEN ONLY			
Voucher No : Date :			
Remark : FOR TOWER-A 13TH TO 15TH FLOOR TILE WORK (FLAT SERIES -2,3,4)			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3			D S ENTERPRISES