

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale			Work Order No : 289					
Contractor : SUMAN			Work Order Date : 01/12/2023					
Adress :			Work Order Value : 1,891,800.00					
Phone :			RA Bill No : 9,436					
PAN : HPAPS2995C			RA Bill Date : 01/01/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 5					
GST No :			Cont. Bill Date : 01/01/2024 00:00:00					
Executed By : SUMAN			APPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C-Flat No 1901 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 1901 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1901 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1901 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 1902 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	3.00	0.00	3.00	3.00	2,700.00	2,700.00
C-Flat No 1902 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1902 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1902 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	3.00	0.00	3.00	3.00	2,700.00	2,700.00
C-Flat No 1903 Bed Room Door-	No.	900.00	6.00	0.00	6.00	6.00	5,400.00	5,400.00

RA Bill								
Project : Venkatesh Skydale					Work Order No : 289			
Contractor : SUMAN					Work Order Date : 01/12/2023			
Adress :					Work Order Value : 1,891,800.00			
Phone :					RA Bill No : 9,436			
PAN : HPAPS2995C					RA Bill Date : 01/01/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 5			
GST No					Maharashtra		Cont. Bill Date : 01/01/2024 00:00:00	
Executed By : SUMAN					APPROVED			
Bedroom Door Frame fixing Work								
C-Flat No 1903 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 1903 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1903 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	6.00	0.00	6.00	6.00	5,400.00	5,400.00
C-Flat No 1904 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 1904 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1904 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1904 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 1905 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1905 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 1905 Toilet Door-	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00

RA Bill								
Project : Venkatesh Skydale			Work Order No : 289					
Contractor : SUMAN			Work Order Date : 01/12/2023					
Adress :			Work Order Value : 1,891,800.00					
Phone :			RA Bill No : 9,436					
PAN : HPAPS2995C			RA Bill Date : 01/01/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 5					
GST No			Maharashtra			Cont. Bill Date : 01/01/2024 00:00:00		
Executed By : SUMAN			APPROVED					
Toilet Door Frame Fixing Work								
C-Flat No 2003 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	6.00	0.00	6.00	6.00	5,400.00	5,400.00
C-Flat No 2003 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2003 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2003 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	6.00	0.00	6.00	6.00	5,400.00	5,400.00
C-Flat No 2004 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2004 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2004 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2004 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2005 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2005 Dry Balcony Door-	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00

RA Bill								
Project : Venkatesh Skydale			Work Order No : 289					
Contractor : SUMAN			Work Order Date : 01/12/2023					
Adress :			Work Order Value : 1,891,800.00					
Phone :			RA Bill No : 9,436					
PAN : HPAPS2995C			RA Bill Date : 01/01/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 5					
GST No			Maharashtra			Cont. Bill Date : 01/01/2024 00:00:00		
Executed By : SUMAN			APPROVED					
Dry Balcony Frame Fixing Work								
C-Flat No 2005 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2005 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2101 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2101 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2101 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2101 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2102 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	3.00	0.00	3.00	3.00	2,700.00	2,700.00
C-Flat No 2102 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2102 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2102 Toilet Door-	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00

RA Bill								
Project : Venkatesh Skydale					Work Order No : 289			
Contractor : SUMAN					Work Order Date : 01/12/2023			
Adress :					Work Order Value : 1,891,800.00			
Phone :					RA Bill No : 9,436			
PAN : HPAPS2995C					RA Bill Date : 01/01/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 5			
GST No					Cont. Bill Date : 01/01/2024 00:00:00			
Executed By : SUMAN					APPROVED			
Toilet Door Frame Fixing Work								
C-Flat No 2104 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2104 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2104 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2104 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2105 Bed Room Door- Bedroom Door Frame fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
C-Flat No 2105 Dry Balcony Door- Dry Balcony Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2105 Main Door- Main Door Frame Fixing Work	No.	900.00	1.00	0.00	1.00	1.00	900.00	900.00
C-Flat No 2105 Toilet Door- Toilet Door Frame Fixing Work	No.	900.00	2.00	0.00	2.00	2.00	1,800.00	1,800.00
Total Certified labour Amount :							81,900.00	12,03,300.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance		Balance Amount		TDS :		
Recovery:								

RA Bill			
Project : Venkatesh Skydale		Work Order No : 289	
Contractor : SUMAN		Work Order Date : 01/12/2023	
Adress :		Work Order Value : 1,891,800.00	
Phone :		RA Bill No : 9,436	
PAN : HPAPS2995C		RA Bill Date : 01/01/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 5	
GST No : Maharashtra		Cont. Bill Date : 01/01/2024 00:00:00	
Executed By : SUMAN		APPROVED	
ADVANCE RECOVERY DETAILS IF ANY			
Remark:			
Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	11,21,400.00	81,900.00	12,03,300.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	11,21,400.00	81,900.00	12,03,300.00
B) Recoveries			
1) Retention	112,140.00	8,190.00	1,20,330.00
2) TDS 1.00 %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	900.00	0.00	900.00
	113,040.00		1,21,230.00
Sub total B	113,040.00		1,21,230.00
	1,008,360.00	8,190.00	10,82,070.00
C) Total Payments (A-B)		73,710.00	
Net Payable Amount :			
Amount in words : RUPEES SEVENTY-THREE THOUSAND SEVEN HUNDRED TEN ONLY			
Voucher No : 4590 Date : 03-February-2024			
Remark : FOR TOWER-C DOOR FRAME FIXING WORK- 19TH TO 21TH FLOOR			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3		ENG5	SUMAN