

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale			Work Order No : 207					
Contractor : Patra Plumbing			Work Order Date : 28/12/2022					
Adress :			Work Order Value : 4,955,536.00					
Phone :			RA Bill No : 11,447					
PAN :			RA Bill Date : 01/05/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 308					
GST No :			Cont. Bill Date : 01/05/2024 00:00:00					
Executed By : Patra Plumbing			APPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
CLUB HOUSE GROUND FLOOR Electrical Work 4" Electrical Line	R.Ft	23.00	84.00	0.00	84.00	84.00	1,932.00	1,932.00
CLUB HOUSE (GF) -PLUMBING WORK CHGF-CHAMBERS RCC Pipe (10") Installation work	R.Ft	40.00	57.00	0.00	57.00	57.00	2,280.00	2,280.00
CLUB HOUSE (GF) -PLUMBING WORK CHGF-RAIN WATER LINE 4" Rain Water Line	R.Ft	23.00	64.00	0.00	64.00	64.00	1,472.00	1,472.00
DEVELOPMENT CORPORATION WATER LINE Labour for 4" PVC pipe line fixing	R.Ft	23.00	241.00	0.00	241.00	241.00	5,543.00	5,543.00
DEVELOPMENT CORPORATION WATER LINE Labour for 4" UPVC Line Fixing	R.Ft	23.00	1,480.00	0.00	1,480.00	1,480.00	34,040.00	34,040.00
Development Drainage work 8" Rain Water line	R.Ft	50.00	190.00	0.00	190.00	190.00	9,500.00	9,500.00
Development Drainage work Labour for 4" PVC pipe line fixing	R.Ft	23.00	1,294.00	0.00	1,294.00	1,294.00	29,762.00	29,762.00
Development Drainage work Labour for Chamber making work	No.	600.00	1.00	0.00	1.00	1.00	600.00	600.00

RA Bill								
Project : Venkatesh Skydale					Work Order No : 207			
Contractor : Patra Plumbing					Work Order Date : 28/12/2022			
Adress :					Work Order Value : 4,955,536.00			
Phone :					RA Bill No : 11,447			
PAN :					RA Bill Date : 01/05/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 308			
GST No					Cont. Bill Date : 01/05/2024 00:00:00			
Executed By : Patra Plumbing					APPROVED			
Development Drainage work Labour for Chamber making work	No.	1,500.00	3.00	0.00	3.00	3.00	4,500.00	4,500.00
Development Drainage work Labour for Chamber making work	No.	1,800.00	11.00	0.00	11.00	11.00	19,800.00	19,800.00
Development Drainage work Labour for Chamber making work	No.	2,000.00	6.00	0.00	6.00	6.00	12,000.00	12,000.00
Development Drainage work Labour for Chamber making work	No.	2,500.00	15.00	0.00	15.00	15.00	37,500.00	37,500.00
Development Drainage work Labour for Chamber making work	No.	2,900.00	19.00	0.00	19.00	19.00	55,100.00	55,100.00
Development Drainage work Labour for Chamber making work	No.	3,000.00	8.00	0.00	8.00	8.00	24,000.00	24,000.00
Development Drainage work Labour for Chamber making work	No.	3,100.00	24.00	0.00	24.00	24.00	74,400.00	74,400.00
Development Drainage work Labour for Chamber making work	No.	4,000.00	4.00	0.00	4.00	4.00	16,000.00	16,000.00
Development Drainage work Labour for Chamber making work	No.	6,000.00	6.00	0.00	6.00	6.00	36,000.00	36,000.00
Development Drainage work RCC Pipe (10") Installation work	R.Ft	40.00	74.00	0.00	74.00	74.00	2,960.00	2,960.00

RA Bill								
Project	: Venkatesh Skydale	Work Order No	: 207					
Contractor	: Patra Plumbing	Work Order Date	: 28/12/2022					
Adress	:	Work Order Value	: 4,955,536.00					
Phone	:	RA Bill No	: 11,447					
PAN	:	RA Bill Date	: 01/05/2024					
ST No	:		:					
VAT/TIN No	:	Cont. Bill No	: 308					
GST No		Cont. Bill Date	: 01/05/2024 00:00:00					
Executed By	: Patra Plumbing	APPROVED						
Development Drainage work RCC Pipe (12") Installation work	R.Ft	45.00	2,610.00	0.00	2,610.00	2,610.00	1,17,450.00	1,17,450.00
Development Drainage work RCC Pipe (18") Installation work	R.Ft	60.00	722.00	0.00	722.00	722.00	43,320.00	43,320.00
Development Drainage work RCC Pipe (8") Installation work	R.Ft	28.00	632.00	0.00	632.00	632.00	17,696.00	17,696.00
Total Certified labour Amount :							5,45,855.00	48,05,536.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:			TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description	Upto previous bill Amount		Current Bill		Cumulative Amount			
A) Payments								
1) Total Certified Amount	42,59,681.00		5,45,855.00		48,05,536.00			
2) Service Tax	0.00		0.00		0.00			
3) VAT	0.00		0.00		0.00			
4) GST Provider Amt	7,72,907.58		98,253.90		8,71,161.48			
5) Other Charges	0.00		0.00		0.00			
6) Credits	0.00		0.00		0.00			
Sub total A	50,32,588.58		6,44,108.90		56,76,697.48			
B) Recoveries								
1) Retention	425,968.10		54,585.50		4,80,553.60			
2) TDS 1.00 %	41,068.00		5,459.00		46,527.00			
3) Advance Recovered	0.00		0.00		0.00			
4) Debit / Discount	13,000.00		0.00		13,000.00			
Sub total B	4,552,552.48		60,044.50		51,36,616.88			
C) Total Payments (A-B)			5,84,064.40					
Net Payable Amount :								
Amount in words : RUPEES FIVE LAC EIGHTY-FOUR THOUSAND SIXTY-FOUR ONLY								
Voucher No : 1093 Date : 01-May-2024								
Remark : FOR DEVELOPMENT WORK								

RA Bill			
Project	: Venkatesh Skydale	Work Order No	: 207
Contractor	: Patra Plumbing	Work Order Date	: 28/12/2022
Adress	:	Work Order Value	: 4,955,536.00
Phone	:	RA Bill No	: 11,447
PAN	:	RA Bill Date	: 01/05/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 308
GST No	:	Cont. Bill Date	: 01/05/2024 00:00:00
Executed By	: Patra Plumbing	APPROVED	
Prepared By	Checked By	Approved By	Contractor Signature
ENG3	ENG3	ENG5	Patra Plumbing