

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 239			
Contractor : ATIQUEUR REHMAN KHAN					Work Order Date : 11/07/2024			
Adress :					Work Order Value : 122,284.20			
Phone :					RA Bill No : 11,523			
PAN : BJSPK4433P					RA Bill Date : 10/07/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 05			
GST No Maharashtra					Cont. Bill Date : 10/07/2024 00:00:00			
Executed By : ATIQUEUR REHMAN KHAN					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B Bldg - Internal Painting- 10th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 11th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 12th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,409.00	0.00	1,409.00	1,409.00	4,227.00	4,227.00
B Bldg - Internal Painting- 13th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 14th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 15th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 16th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 17th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	1,179.00	0.00	1,179.00	1,179.00	3,537.00	3,537.00
B Bldg - Internal Painting- 18th Floor Internal Painting wor Labour for Oil Paint work	Sq.Ft	3.00	824.00	0.00	824.00	824.00	2,472.00	2,472.00

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 239			
Contractor : ATIQUEUR REHMAN KHAN					Work Order Date : 11/07/2024			
Adress :					Work Order Value : 122,284.20			
Phone :					RA Bill No : 11,523			
PAN : BJSPK4433P					RA Bill Date : 10/07/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 05			
GST No					Cont. Bill Date : 10/07/2024 00:00:00			
Executed By : ATIQUEUR REHMAN KHAN					UNAPPROVED			
B Bldg - Internal Painting- 1st Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 2nd Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 3rd Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 4th Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 5th Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 6th Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 7th Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,409.00	0.00	1,409.00	1,409.00	4,227.00	4,227.00
B Bldg - Internal Painting- 8th Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
B Bldg - Internal Painting- 9th Floor Internal Painting work Labour for Oil Paint work	Sq.Ft	3.00	1,391.00	0.00	1,391.00	1,391.00	4,173.00	4,173.00
Total Certified labour Amount :							72,885.00	1,22,284.20
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:			Uptodate Advance Recovery:			Balance Amount:		TDS :

RA Bill			
Project : Venkatesh Graffiti Glover	Work Order No : 239		
Contractor : ATIQUEUR REHMAN KHAN	Work Order Date : 11/07/2024		
Adress :	Work Order Value : 122,284.20		
Phone :	RA Bill No : 11,523		
PAN : BJSPK4433P	RA Bill Date : 10/07/2024		
ST No :			
VAT/TIN No :	Cont. Bill No : 05		
GST No : Maharashtra	Cont. Bill Date : 10/07/2024 00:00:00		
Executed By : ATIQUEUR REHMAN KHAN	UNAPPROVED		
ADVANCE RECOVERY DETAILS IF ANY			
Remark:			
Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	49,399.20	72,885.00	1,22,284.20
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	49,399.20	72,885.00	1,22,284.20
B) Recoveries			
1) Retention	4,939.92	7,288.50	12,228.42
2) TDS 1.00 %	494.00	729.00	1,223.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	5,433.92	8,017.50	13,451.42
	43,965.28	8,017.50	1,08,832.78
C) Total Payments (A-B)		64,867.50	
Net Payable Amount :			
Amount in words : RUPEES SIXTY-FOUR THOUSAND EIGHT HUNDRED SIXTY-EIGHT ONLY			
Voucher No : Date :			
Remark : Glover B Wing:-Oil Painting Work Labour bill for 1st & 2nd coat of 1st to 18th floor kitchen otta, sprinkler pipe, window grill.			
Prepared By	Checked By	Approved By	Contractor Signature
ENG4			ATIQUEUR REHMAN KHAN