

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 239			
Contractor : ATIQUEUR REHMAN KHAN					Work Order Date : 11/07/2024			
Adress :					Work Order Value : 750,303.20			
Phone :					RA Bill No : 11,528			
PAN : BJSPK4433P					RA Bill Date : 10/07/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 06			
GST No Maharashtra					Cont. Bill Date : 10/07/2024 00:00:00			
Executed By : ATIQUEUR REHMAN KHAN					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previuos Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B Bldg - Internal Painting- 10th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 11th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,829.00	0.00	25,829.00	25,829.00	25,829.00	25,829.00
B Bldg - Internal Painting- 12th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 13th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 14th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 15th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 16th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,829.00	0.00	25,829.00	25,829.00	25,829.00	25,829.00

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 239			
Contractor : ATIQUEUR REHMAN KHAN					Work Order Date : 11/07/2024			
Adress :					Work Order Value : 750,303.20			
Phone :					RA Bill No : 11,528			
PAN : BJSPK4433P					RA Bill Date : 10/07/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 06			
GST No					Maharashtra			Cont. Bill Date : 10/07/2024 00:00:00
Executed By : ATIQUEUR REHMAN KHAN					UNAPPROVED			
B Bldg - Internal Painting- 17th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	21,741.00	0.00	21,741.00	21,741.00	21,741.00	21,741.00
B Bldg - Internal Painting- 18th Floor Internal Painting wor Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	15,601.00	0.00	15,601.00	15,601.00	15,601.00	15,601.00
B Bldg - Internal Painting- 1st Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	24,961.00	0.00	24,961.00	24,961.00	24,961.00	24,961.00
B Bldg - Internal Painting- 2nd Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	19,590.00	0.00	19,590.00	19,590.00	19,590.00	19,590.00
B Bldg - Internal Painting- 3rd Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 4th Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 5th Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 6th Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 7th Floor Internal Painting work	Sq.Ft	1.00	25,829.00	0.00	25,829.00	25,829.00	25,829.00	25,829.00

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 239			
Contractor : ATIQUEUR REHMAN KHAN					Work Order Date : 11/07/2024			
Adress :					Work Order Value : 750,303.20			
Phone :					RA Bill No : 11,528			
PAN : BJSPK4433P					RA Bill Date : 10/07/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 06			
GST No : Maharashtra					Cont. Bill Date : 10/07/2024 00:00:00			
Executed By : ATIQUEUR REHMAN KHAN					UNAPPROVED			
Labour For Stage 3 -2nd Coat Tractor Emulsion								
B Bldg - Internal Painting- 8th Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- 9th Floor Internal Painting work Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	25,763.00	0.00	25,763.00	25,763.00	25,763.00	25,763.00
B Bldg - Internal Painting- Terrace Floor Internal Painting Labour For Stage 3 -2nd Coat Tractor Emulsion	Sq.Ft	1.00	4,176.00	0.00	4,176.00	4,176.00	4,176.00	4,176.00
Total Certified labour Amount :							4,46,949.00	7,50,303.20
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :								

RA Bill			
Project : Venkatesh Graffiti Glover		Work Order No : 239	
Contractor : ATIQUEUR REHMAN KHAN		Work Order Date : 11/07/2024	
Adress :		Work Order Value : 750,303.20	
Phone :		RA Bill No : 11,528	
PAN : BJSPK4433P		RA Bill Date : 10/07/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 06	
GST No : Maharashtra		Cont. Bill Date : 10/07/2024 00:00:00	
Executed By : ATIQUEUR REHMAN KHAN		UNAPPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	3,03,354.20	4,46,949.00	7,50,303.20
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	3,03,354.20	4,46,949.00	7,50,303.20
B) Recoveries			
1) Retention	30,335.42	44,694.90	75,030.32
2) TDS 1.00 %	3,034.00	4,469.00	7,503.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	33,369.42	49,163.90	82,533.32
C) Total Payments (A-B)	269,984.78	3,97,785.10	6,67,769.88
Net Payable Amount :			
Amount in words : RUPEES THREE LAC NINETY-SEVEN THOUSAND SEVEN HUNDRED EIGHTY-FIVE ONLY			
Voucher No : Date :			
Remark : Glover B Wing:- Painting Work Labour bill for Stage 3-TE 2nd coat final Int. painting for 1st to 18th floor including both staircase, LMR, Str. cap & Garbage area.			
Prepared By	Checked By	Approved By	Contractor Signature
ENG4			ATIQUEUR REHMAN KHAN