

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 162			
Contractor : SURYABHAN SINGH					Work Order Date : 05/01/2023			
Adress :					Work Order Value : 2,304,353.00			
Phone :					RA Bill No : 11,533			
PAN : ENDPS6949N					RA Bill Date : 11/07/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 19			
GST No : Maharashtra					Cont. Bill Date : 11/07/2024 00:00:00			
Executed By : SURYABHAN SINGH					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previous Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A Bldg - Tiling Work Departmental Labour Labour for Tilling Helper	No.	600.00	1.00	0.00	1.00	1.00	600.00	600.00
A Bldg - Tiling Work Departmental Labour Labour for Tilling Mason	No.	1,100.00	27.00	0.00	27.00	27.00	29,700.00	29,700.00
A Bldg - Tiling Work Departmental Labour Transportation Charges	No.	150.00	27.00	0.00	27.00	27.00	4,050.00	4,050.00
Total Certified labour Amount :							34,350.00	23,04,353.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance			Balance Amount		TDS :	
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description				Upto previous bill Amount		Current Bill		Cumulative Amount
A) Payments								
1) Total Certified Amount				22,70,003.00		34,350.00		23,04,353.00
2) Service Tax				0.00		0.00		0.00
3) VAT				0.00		0.00		0.00
4) GST Provider Amt				0.00		0.00		0.00
5) Other Charges				0.00		0.00		0.00
6) Credits				0.00		0.00		0.00
Sub total A				22,70,003.00		34,350.00		23,04,353.00
B) Recoveries								
1) Retention				204,835.30		0.00		2,04,835.30
2) TDS 1.00 %				22,700.00		344.00		23,044.00
				0.00				0.00
3) Advance Recovered				35,850.00		0.00		35,850.00
4) Debit / Discount						0.00		
				263,385.30				2,63,729.30
Sub total B				2,006,617.70		344.00		20,40,623.70
C) Total Payments (A-B)						34,006.00		
Net Payable Amount :								
Amount in words : RUPEES THIRTY-FOUR THOUSAND SIX ONLY								

RA Bill			
Project	: Venkatesh Graffiti Glover	Work Order No	: 162
Contractor	: SURYABHAN SINGH	Work Order Date	: 05/01/2023
Adress	:	Work Order Value	: 2,304,353.00
Phone	:	RA Bill No	: 11,533
PAN	: ENDPS6949N	RA Bill Date	: 11/07/2024
ST No	:		:
VAT/TIN No	:	Cont. Bill No	: 19
GST No		Cont. Bill Date	: 11/07/2024 00:00:00
Executed By	: SURYABHAN SINGH	UNAPPROVED	
Voucher No : Date :			
Remark : Glover A wing:- Dept. Labour bill for Misc. Tiling Work.			
Prepared By	Checked By	Approved By	Contractor Signature
ENG4			SURYABHAN SINGH