

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : VENKATESH LAUREL Contractor : LATESH KUMAR KELLA Adress : Phone : PAN : AELPK7666K ST No : VAT/TIN No : GST No : Executed By : LATESH KUMAR KELLA					Work Order No : 56 Work Order Date : 04/07/2024 Work Order Value : 244,827.68 RA Bill No : 11,577 RA Bill Date : 17/07/2024 Cont. Bill No : 8 Cont. Bill Date : 15/07/2024 00:00:00			
					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
LAUREL - RAFT & RETAINING WALL WP LAYING OF HDPE SHEET	Sq.Ft	18.00	6,773.24	0.00	6,773.24	6,773.24	1,21,918.28	1,21,918.28
Total Certified labour Amount :							1,21,918.28	2,44,827.68
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance		Balance Amount		TDS :		
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description	Upto previous bill Amount		Current Bill		Cumulative Amount			
A) Payments								
1) Total Certified Amount	1,22,909.40		1,21,918.28		2,44,827.68			
2) Service Tax	0.00		0.00		0.00			
3) VAT	0.00		0.00		0.00			
4) GST Provider Amt	0.00		0.00		0.00			
5) Other Charges	0.00		0.00		0.00			
6) Credits	0.00		0.00		0.00			
Sub total A	1,22,909.40		1,21,918.28		2,44,827.68			
B) Recoveries								
1) Retention	6,145.47		6,095.91		12,241.38			
2) TDS %	1,229.00		1,219.00		2,448.00			
3) Advance Recovered	0.00		0.00		0.00			
4) Debit / Discount	0.00		0.00		0.00			
	7,374.47				14,689.38			
Sub total B	115,534.93		7,314.91		2,30,138.30			
C) Total Payments (A-B)			1,14,603.37					
Net Payable Amount :								
Amount in words : RUPEES ONE LAC FOURTEEN THOUSAND SIX HUNDRED THREE ONLY								
Voucher No : Date :								
Remark :								
Prepared By		Checked By		Approved By		Contractor Signature		
ENG1						LATESH KUMAR KELLA		