

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale					Work Order No : 222			
Contractor : SAMARTH ENTERPRISES					Work Order Date : 10/02/2023			
Adress :					Work Order Value : 1,182,757.00			
Phone :					RA Bill No : 11,679			
PAN : AUIPT9281C					RA Bill Date : 06/07/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 24-25-035			
GST No : Maharashtra					Cont. Bill Date : 06/07/2024 00:00:00			
Executed By : SAMARTH ENTERPRISES					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
SITE DEVELOPMENT WORK 100 mm dia X 200 mm depth	Inches	50.00	60.00	0.00	60.00	60.00	3,000.00	3,000.00
SITE DEVELOPMENT WORK 125 mm dia X 250 mm depth	Inches	55.00	10.00	0.00	10.00	10.00	550.00	550.00
SITE DEVELOPMENT WORK 125 mm dia X 300 mm depth	Inches	55.00	24.00	0.00	24.00	24.00	1,320.00	1,320.00
SITE DEVELOPMENT WORK 50 mm dia X 150 mm depth	Inches	30.00	254.00	0.00	254.00	254.00	7,620.00	7,620.00
SITE DEVELOPMENT WORK BRAKER WITH OPREATOR	Day	1,100.00	11.00	0.00	11.00	11.00	12,100.00	12,100.00
SITE DEVELOPMENT WORK HILTI (RE-10) -10 MM Rebar	No.	70.00	6.00	0.00	6.00	6.00	420.00	420.00
Total Certified labour Amount :							25,010.00	11,82,757.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :								

RA Bill			
Project : Venkatesh Skydale		Work Order No : 222	
Contractor : SAMARTH ENTERPRISES		Work Order Date : 10/02/2023	
Adress :		Work Order Value : 1,182,757.00	
Phone :		RA Bill No : 11,679	
PAN : AUPT9281C		RA Bill Date : 06/07/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 24-25-035	
GST No :		Cont. Bill Date : 06/07/2024 00:00:00	
Executed By : SAMARTH ENTERPRISES		UNAPPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	11,57,747.00	25,010.00	11,82,757.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	2,07,674.48	4,501.80	2,12,176.28
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	13,65,421.48	29,511.80	13,94,933.28
B) Recoveries			
1) Retention	0.00	0.00	0.00
2) TDS 1.00 %	7,697.00	250.00	7,947.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	4,000.00	0.00	4,000.00
Sub total B	11,697.00	250.00	11,947.00
	1,353,724.48	29,261.80	13,82,986.28
C) Total Payments (A-B)			
Net Payable Amount :			
Amount in words : RUPEES TWENTY-NINE THOUSAND TWO HUNDRED SIXTY-TWO ONLY			
Voucher No : Date :			
Remark : FOR DEVELOPMENT			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3			SAMARTH ENTERPRISES