

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale					Work Order No : 349			
Contractor : SUMI ENTERPRISES					Work Order Date : 25/04/2024			
Adress :					Work Order Value : 660,000.00			
Phone :					RA Bill No : 10,604			
PAN : ABDPK1089K					RA Bill Date : 05/04/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 7			
GST No : Maharashtra					Cont. Bill Date : 05/04/2024 00:00:00			
Executed By : SUMI ENTERPRISES					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C Bldg -Flat Services 2nd floor to 22nd floor Labour For Modular Kitchen	No.	8,800.00	5.00	0.00	5.00	5.00	44,000.00	44,000.00
Total Certified labour Amount :							44,000.00	1,93,600.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		TDS :		
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description				Upto previous bill Amount		Current Bill		Cumulative Amount
A) Payments								
1) Total Certified Amount				1,49,600.00		44,000.00		1,93,600.00
2) Service Tax				0.00		0.00		0.00
3) VAT				0.00		0.00		0.00
4) GST Provider Amt				0.00		0.00		0.00
5) Other Charges				0.00		0.00		0.00
6) Credits				0.00		0.00		0.00
Sub total A				1,49,600.00		44,000.00		1,93,600.00
B) Recoveries								
1) Retention				14,960.00		4,400.00		19,360.00
2) TDS 1.00 %				1,496.00		440.00		1,936.00
3) Advance Recovered				0.00		0.00		0.00
4) Debit / Discount				0.00		3,000.00		3,000.00
				16,456.00				24,296.00
Sub total B				133,144.00		7,840.00		1,69,304.00
C) Total Payments (A-B)						36,160.00		
Net Payable Amount :								
Amount in words : RUPEES THIRTY-SIX THOUSAND ONE HUNDRED SIXTY ONLY								
Voucher No : Date :								
Remark : FOR TOWER-C								
Prepared By		Checked By		Approved By		Contractor Signature		
ENG3						SUMI ENTERPRISES		