

**SHREE VENKATESH BUILDCON PVT LTD**

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

| RA Bill                                                                                                                                                                |       |       |                                        |              |             |                                              |             |                 |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|-------|----------------------------------------|--------------|-------------|----------------------------------------------|-------------|-----------------|
| <b>Project</b> : Venkatesh Graffiti Glover                                                                                                                             |       |       | <b>Work Order No</b> : 179             |              |             |                                              |             |                 |
| <b>Contractor</b> : SAMRUDDHI ENTERPRISES                                                                                                                              |       |       | <b>Work Order Date</b> : 17/05/2023    |              |             |                                              |             |                 |
| <b>Adress</b> :                                                                                                                                                        |       |       | <b>Work Order Value</b> : 2,036,504.56 |              |             |                                              |             |                 |
| <b>Phone</b> :                                                                                                                                                         |       |       | <b>RA Bill No</b> : 11,683             |              |             |                                              |             |                 |
| <b>PAN</b> :                                                                                                                                                           |       |       | <b>RA Bill Date</b> : 23/07/2024       |              |             |                                              |             |                 |
| <b>ST No</b> :                                                                                                                                                         |       |       | :                                      |              |             |                                              |             |                 |
| <b>VAT/TIN No</b> :                                                                                                                                                    |       |       | <b>Cont. Bill No</b> : 145             |              |             |                                              |             |                 |
| <b>GST No</b>                                                                                                                                                          |       |       | Maharashtra                            |              |             | <b>Cont. Bill Date</b> : 23/07/2024 00:00:00 |             |                 |
| <b>Executed By</b> : SAMRUDDHI ENTERPRISES                                                                                                                             |       |       | <b>UNAPPROVED</b>                      |              |             |                                              |             |                 |
| Description of items                                                                                                                                                   | Unit  | Rate  | WO Qty                                 | Prevuios Qty | Current Qty | Upto Date Qty                                | Current Amt | Cummulative Amt |
| <b>B Bldg- 10th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 155.44                                 | 0.00         | 155.44      | 155.44                                       | 11,347.12   | 11,347.12       |
| <b>B Bldg- 10th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 508.03                                 | 0.00         | 508.03      | 508.03                                       | 29,465.74   | 29,465.74       |
| <b>B Bldg- 11th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 156.09                                 | 0.00         | 156.09      | 156.09                                       | 11,394.57   | 11,394.57       |
| <b>B Bldg- 11th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 504.40                                 | 0.00         | 504.40      | 504.40                                       | 29,255.20   | 29,255.20       |
| <b>B Bldg- 12th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 156.88                                 | 0.00         | 156.88      | 156.88                                       | 11,452.24   | 11,452.24       |
| <b>B Bldg- 13th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b>                                                                      | Sq.Ft | 73.00 | 157.10                                 | 0.00         | 157.10      | 157.10                                       | 11,468.30   | 11,468.30       |

| RA Bill                                                                                                                                                                |       |       |        |      |                                              |        |           |           |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|-------|--------|------|----------------------------------------------|--------|-----------|-----------|
| <b>Project</b> : Venkatesh Graffiti Glover                                                                                                                             |       |       |        |      | <b>Work Order No</b> : 179                   |        |           |           |
| <b>Contractor</b> : SAMRUDDHI ENTERPRISES                                                                                                                              |       |       |        |      | <b>Work Order Date</b> : 17/05/2023          |        |           |           |
| <b>Adress</b> :                                                                                                                                                        |       |       |        |      | <b>Work Order Value</b> : 2,036,504.56       |        |           |           |
| <b>Phone</b> :                                                                                                                                                         |       |       |        |      | <b>RA Bill No</b> : 11,683                   |        |           |           |
| <b>PAN</b> :                                                                                                                                                           |       |       |        |      | <b>RA Bill Date</b> : 23/07/2024             |        |           |           |
| <b>ST No</b> :                                                                                                                                                         |       |       |        |      | :                                            |        |           |           |
| <b>VAT/TIN No</b> :                                                                                                                                                    |       |       |        |      | <b>Cont. Bill No</b> : 145                   |        |           |           |
| <b>GST No</b> : Maharashtra                                                                                                                                            |       |       |        |      | <b>Cont. Bill Date</b> : 23/07/2024 00:00:00 |        |           |           |
| <b>Executed By</b> : SAMRUDDHI ENTERPRISES                                                                                                                             |       |       |        |      | <b>UNAPPROVED</b>                            |        |           |           |
| INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.                                                                                                            |       |       |        |      |                                              |        |           |           |
| <b>B Bldg- 13th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 508.55 | 0.00 | 508.55                                       | 508.55 | 29,495.90 | 29,495.90 |
| <b>B Bldg- 14th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 155.83 | 0.00 | 155.83                                       | 155.83 | 11,375.59 | 11,375.59 |
| <b>B Bldg- 14th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 538.74 | 0.00 | 538.74                                       | 538.74 | 31,246.92 | 31,246.92 |
| <b>B Bldg- 15th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 157.33 | 0.00 | 157.33                                       | 157.33 | 11,485.09 | 11,485.09 |
| <b>B Bldg- 15th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 481.54 | 0.00 | 481.54                                       | 481.54 | 27,929.32 | 27,929.32 |
| <b>B Bldg- 16th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 153.81 | 0.00 | 153.81                                       | 153.81 | 11,228.13 | 11,228.13 |

| RA Bill                                                                                                                                                                |       |       |        |      |                                        |        |                                              |              |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|-------|--------|------|----------------------------------------|--------|----------------------------------------------|--------------|
| <b>Project</b> : Venkatesh Graffiti Glover                                                                                                                             |       |       |        |      | <b>Work Order No</b> : 179             |        |                                              |              |
| <b>Contractor</b> : SAMRUDDHI ENTERPRISES                                                                                                                              |       |       |        |      | <b>Work Order Date</b> : 17/05/2023    |        |                                              |              |
| <b>Adress</b> :                                                                                                                                                        |       |       |        |      | <b>Work Order Value</b> : 2,036,504.56 |        |                                              |              |
| <b>Phone</b> :                                                                                                                                                         |       |       |        |      | <b>RA Bill No</b> : 11,683             |        |                                              |              |
| <b>PAN</b> :                                                                                                                                                           |       |       |        |      | <b>RA Bill Date</b> : 23/07/2024       |        |                                              |              |
| <b>ST No</b> :                                                                                                                                                         |       |       |        |      | :                                      |        |                                              |              |
| <b>VAT/TIN No</b> :                                                                                                                                                    |       |       |        |      | <b>Cont. Bill No</b> : 145             |        |                                              |              |
| <b>GST No</b>                                                                                                                                                          |       |       |        |      | Maharashtra                            |        | <b>Cont. Bill Date</b> : 23/07/2024 00:00:00 |              |
| <b>Executed By</b> : SAMRUDDHI ENTERPRISES                                                                                                                             |       |       |        |      | <b>UNAPPROVED</b>                      |        |                                              |              |
|                                                                                                                                                                        |       |       |        |      |                                        |        |                                              |              |
| <b>B Bldg- 16th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 540.10 | 0.00 | 540.10                                 | 540.10 | 31,325.80                                    | 31,325.80    |
| <b>B Bldg- 17th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 121.65 | 0.00 | 121.65                                 | 121.65 | 8,880.45                                     | 8,880.45     |
| <b>B Bldg- 17th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 501.76 | 0.00 | 501.76                                 | 501.76 | 29,102.08                                    | 29,102.08    |
| <b>B Bldg- 18th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>INSTALLATION 3<br>TRACK 2 GLASS 1 NET<br>0.75" WINDOW -KIT.       | Sq.Ft | 73.00 | 69.70  | 0.00 | 69.70                                  | 69.70  | 5,088.10                                     | 5,088.10     |
| <b>B Bldg- 18th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NE</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 298.00 | 0.00 | 298.00                                 | 298.00 | 17,284.00                                    | 17,284.00    |
| <b>B Bldg-12th Floor</b><br><b>Aluminum window</b><br><b>work 3 TRACK 2</b><br><b>GLASS 1 NET</b><br>Labour for 3 Track 2 Glass<br>1 Net .75" Series Sliding<br>Window | Sq.Ft | 58.00 | 506.68 | 0.00 | 506.68                                 | 506.68 | 29,387.44                                    | 29,387.44    |
| <b>Total Certified labour Amount :</b>                                                                                                                                 |       |       |        |      |                                        |        | 3,48,211.99                                  | 20,35,263.56 |

| RA Bill                                                                                                                                                                                                   |                                  |                                              |                             |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|----------------------------------------------|-----------------------------|
| <b>Project</b> : Venkatesh Graffiti Glover                                                                                                                                                                |                                  | <b>Work Order No</b> : 179                   |                             |
| <b>Contractor</b> : SAMRUDDHI ENTERPRISES                                                                                                                                                                 |                                  | <b>Work Order Date</b> : 17/05/2023          |                             |
| <b>Adress</b> :                                                                                                                                                                                           |                                  | <b>Work Order Value</b> : 2,036,504.56       |                             |
| <b>Phone</b> :                                                                                                                                                                                            |                                  | <b>RA Bill No</b> : 11,683                   |                             |
| <b>PAN</b> :                                                                                                                                                                                              |                                  | <b>RA Bill Date</b> : 23/07/2024             |                             |
| <b>ST No</b> :                                                                                                                                                                                            |                                  |                                              |                             |
| <b>VAT/TIN No</b> :                                                                                                                                                                                       |                                  | <b>Cont. Bill No</b> : 145                   |                             |
| <b>GST No</b> : Maharashtra                                                                                                                                                                               |                                  | <b>Cont. Bill Date</b> : 23/07/2024 00:00:00 |                             |
| <b>Executed By</b> : SAMRUDDHI ENTERPRISES                                                                                                                                                                |                                  | <b>UNAPPROVED</b>                            |                             |
| <b>ADVANCE DETAILS IF ANY</b>                                                                                                                                                                             |                                  |                                              |                             |
| Uptodate Advance Amount:                                                                                                                                                                                  |                                  | Uptodate Advance Recovery:                   |                             |
| Balance Amount:                                                                                                                                                                                           |                                  | TDS :                                        |                             |
| <b>ADVANCE RECOVERY DETAILS IF ANY</b>                                                                                                                                                                    |                                  |                                              |                             |
| Remark:                                                                                                                                                                                                   |                                  |                                              |                             |
| Narration :                                                                                                                                                                                               |                                  |                                              |                             |
| <b>Payment Summary</b>                                                                                                                                                                                    |                                  |                                              |                             |
| <b>Description</b>                                                                                                                                                                                        | <b>Upto previous bill Amount</b> | <b>Current Bill</b>                          | <b>Cumulative Amount</b>    |
| <b>A) Payments</b>                                                                                                                                                                                        |                                  |                                              |                             |
| 1) Total Certified Amount                                                                                                                                                                                 | 16,87,051.57                     | 3,48,211.99                                  | 20,35,263.56                |
| 2) Service Tax                                                                                                                                                                                            | 0.00                             | 0.00                                         | 0.00                        |
| 3) VAT                                                                                                                                                                                                    | 0.00                             | 0.00                                         | 0.00                        |
| 4) GST Provider Amt                                                                                                                                                                                       | 0.00                             | 0.00                                         | 0.00                        |
| 5) Other Charges                                                                                                                                                                                          | 0.00                             | 0.00                                         | 0.00                        |
| 6) Credits                                                                                                                                                                                                | 0.00                             | 0.00                                         | 0.00                        |
| <b>Sub total A</b>                                                                                                                                                                                        | <b>16,87,051.57</b>              | <b>3,48,211.99</b>                           | <b>20,35,263.56</b>         |
| <b>B) Recoveries</b>                                                                                                                                                                                      |                                  |                                              |                             |
| 1) Retention                                                                                                                                                                                              | 168,705.16                       | 34,821.18                                    | 2,03,526.34                 |
| 2) TDS 1.00 %                                                                                                                                                                                             | 16,870.00                        | 3,482.00                                     | 20,352.00                   |
| 3) Advance Recovered                                                                                                                                                                                      | 0.00                             | 0.00                                         | 0.00                        |
| 4) Debit / Discount                                                                                                                                                                                       | 0.00                             | 0.00                                         | 0.00                        |
| <b>Sub total B</b>                                                                                                                                                                                        | <b>185,575.16</b>                | <b>38,303.18</b>                             | <b>2,23,878.34</b>          |
| <b>C) Total Payments ( A-B )</b>                                                                                                                                                                          | <b>1,501,476.41</b>              | <b>3,09,908.81</b>                           | <b>18,11,385.22</b>         |
| <b>Net Payable Amount :</b>                                                                                                                                                                               |                                  |                                              |                             |
| <b>Amount in words :</b> RUPEES THREE LAC NINE THOUSAND NINE HUNDRED NINE ONLY                                                                                                                            |                                  |                                              |                             |
| Voucher No : Date :                                                                                                                                                                                       |                                  |                                              |                             |
| <b>Remark :</b> Glover B Wing:- Aluminium Work labour bill for 3Track= 2glass+1Net 0.75" bedroom sliding window & 3Track= 2glass+1Net 0.75" +Fan pro sliding Kit window from 10th to 18th floor all flats |                                  |                                              |                             |
| <b>Prepared By</b>                                                                                                                                                                                        | <b>Checked By</b>                | <b>Approved By</b>                           | <b>Contractor Signature</b> |
| ENG4                                                                                                                                                                                                      |                                  |                                              | SAMRUDDHI ENTERPRISES       |