

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale					Work Order No : 271			
Contractor : Perfect Steel Works					Work Order Date : 10/10/2023			
Adress :					Work Order Value : 411,046.49			
Phone :					RA Bill No : 11,688			
PAN : ABBPB3048B					RA Bill Date : 06/07/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 24-25/36			
GST No : Maharashtra					Cont. Bill Date : 06/07/2024 00:00:00			
Executed By : Perfect Steel Works					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
Development Front Side RCC Wall Labour Charges For Pipe Fitting	Kgs	27.60	707.41	0.00	707.41	707.41	19,524.52	19,524.52
Development Front Side RCC Wall LABOUR FOR RAILING WORK	Sq.Ft	69.00	1,402.92	0.00	1,402.92	1,402.92	96,801.20	96,801.20
Total Certified labour Amount :							1,16,325.72	4,11,046.49
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:			TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description				Upto previous bill Amount		Current Bill		Cumulative Amount
A) Payments								
1) Total Certified Amount				2,94,720.76		1,16,325.72		4,11,046.48
2) Service Tax				0.00		0.00		0.00
3) VAT				0.00		0.00		0.00
4) GST Provider Amt				0.00		0.00		0.00
5) Other Charges				0.00		0.00		0.00
6) Credits				0.00		0.00		0.00
Sub total A				2,94,720.76		1,16,325.72		4,11,046.48
B) Recoveries								
1) Retention				0.00		0.00		0.00
2) TDS 1.00 %				2,949.00		1,163.00		4,112.00
3) Advance Recovered				0.00		0.00		0.00
4) Debit / Discount				0.00		0.00		0.00
				2,949.00				4,112.00
Sub total B				291,771.76		1,163.00		4,06,934.48
C) Total Payments (A-B)						1,15,162.72		
Net Payable Amount :								
Amount in words : RUPEES ONE LAC FIFTEEN THOUSAND ONE HUNDRED SIXTY-THREE ONLY								
Voucher No : Date :								
Remark : FOR FRONT SIDE RAILING WORK								

RA Bill			
Project	: Venkatesh Skydale	Work Order No	: 271
Contractor	: Perfect Steel Works	Work Order Date	: 10/10/2023
Adress	:	Work Order Value	: 411,046.49
Phone	:	RA Bill No	: 11,688
PAN	: ABBPB3048B	RA Bill Date	: 06/07/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 24-25/36
GST No	:	Cont. Bill Date	: 06/07/2024 00:00:00
Executed By	: Perfect Steel Works	UNAPPROVED	
Prepared By	Checked By	Approved By	Contractor Signature
ENG3			Perfect Steel Works