

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Graffiti Glover					Work Order No : 179			
Contractor : SAMRUDDHI ENTERPRISES					Work Order Date : 17/05/2023			
Adress :					Work Order Value : 3,033,137.86			
Phone :					RA Bill No : 11,693			
PAN :					RA Bill Date : 23/07/2024			
ST No :								
VAT/TIN No :					Cont. Bill No : 144			
GST No : Maharashtra					Cont. Bill Date : 23/07/2024 00:00:00			
Executed By : SAMRUDDHI ENTERPRISES					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A Bldg- 14 Th Floor Aluminum window work 3 TRACK 2 GLASS 1 N Labour for 3 Track 2 Glass 1 Net 1" Series Sliding Window	Sq.Ft	70.00	89.80	0.00	89.80	89.80	6,286.00	6,286.00
A Bldg- 16Th Floor Aluminum window work 3 TRACK 2 GLASS 1 N Labour for 3 Track 2 Glass 1 Net 1" Series Sliding Window	Sq.Ft	70.00	87.94	0.00	87.94	87.94	6,155.80	6,155.80
Total Certified labour Amount :							12,441.80	25,42,360.33
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :								

RA Bill			
Project : Venkatesh Graffiti Glover		Work Order No : 179	
Contractor : SAMRUDDHI ENTERPRISES		Work Order Date : 17/05/2023	
Adress :		Work Order Value : 3,033,137.86	
Phone :		RA Bill No : 11,693	
PAN :		RA Bill Date : 23/07/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 144	
GST No : Maharashtra		Cont. Bill Date : 23/07/2024 00:00:00	
Executed By : SAMRUDDHI ENTERPRISES		UNAPPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	25,29,918.53	12,441.80	25,42,360.33
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	25,29,918.53	12,441.80	25,42,360.33
B) Recoveries			
1) Retention	252,991.84	1,244.18	2,54,236.02
2) TDS 1.00 %	25,299.00	124.00	25,423.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	278,290.84		2,79,659.02
	2,251,627.69	1,368.18	22,62,701.31
C) Total Payments (A-B)		11,073.62	
Net Payable Amount :			
Amount in words : RUPEES ELEVEN THOUSAND SEVENTY-FOUR ONLY			
Voucher No : Date :			
Remark : Glover A Wing:- Aluminium Work Labour bill for 3Track=2glass+1Net 1" sliding door for 14th &16th floor 8&9nos series flat			
Prepared By	Checked By	Approved By	Contractor Signature
ENG4			SAMRUDDHI ENTERPRISES