

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale Contractor : IMRAN BISWAS Adress : Phone : PAN : AORPB7880A ST No : VAT/TIN No : GST No : Executed By : IMRAN BISWAS					Work Order No : 286 Work Order Date : 21/11/2023 Work Order Value : 932,747.47 RA Bill No : 11,700 RA Bill Date : 20/07/2024 Cont. Bill No : 30 Cont. Bill Date : 20/07/2024 00:00:00			
UNAPPROVED								
Description of items	Unit	Rate	WO Qty	Prevuios Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A BLDG -LIFT WORK LIFT WORK Lift Scaffolding	No.	70,619.38	1.00	0.00	1.00	1.00	70,619.38	70,619.38
Total Certified labour Amount :							70,619.38	9,32,747.47
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:			TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description				Upto previous bill Amount		Current Bill		Cumulative Amount
A) Payments								
1) Total Certified Amount				8,62,128.09		70,619.38		9,32,747.47
2) Service Tax				0.00		0.00		0.00
3) VAT				0.00		0.00		0.00
4) GST Provider Amt				0.00		0.00		0.00
5) Other Charges				0.00		0.00		0.00
6) Credits				0.00		0.00		0.00
Sub total A				8,62,128.09		70,619.38		9,32,747.47
B) Recoveries								
1) Retention				0.00		0.00		0.00
2) TDS 1.00 %				1,256.00		706.00		1,962.00
3) Advance Recovered				0.00		0.00		0.00
4) Debit / Discount				0.00		0.00		0.00
Sub total B				1,256.00				1,962.00
				860,872.09		706.00		9,30,785.47
C) Total Payments (A-B)						69,913.38		
Net Payable Amount :								
Amount in words : RUPEES SIXTY-NINE THOUSAND NINE HUNDRED THIRTEEN ONLY								
Voucher No :				Date :				
Remark : FOR TOWER-A								
Prepared By			Checked By		Approved By		Contractor Signature	
ENG3							IMRAN BISWAS	