

SHREE VENKATESH BUILDCON

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra - 411016.(India)

RA Bill								
Project : Venkatesh Skydale			Work Order No : 54					
Contractor : SHIVKRUPA ANCHORING SYSTEMS			Work Order Date : 04/08/2021					
Adress :			Work Order Value : 3,150,160.00					
Phone :			RA Bill No : 10,534					
PAN : BCHPT7187D			RA Bill Date : 01/04/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 58					
GST No :			Cont. Bill Date : 01/04/2024 00:00:00					
Executed By : SHIVKRUPA ANCHORING SYSTEMS			APPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
SITE DEVELOPMENT WORK 100 mm dia X 300 mm depth	Inches	50.00	636.00	0.00	636.00	636.00	31,800.00	31,800.00
SITE DEVELOPMENT WORK 10mm Drilling Holes	No.	30.00	95.00	0.00	95.00	95.00	2,850.00	2,850.00
SITE DEVELOPMENT WORK 125 mm dia X 250 mm depth	Inches	55.00	70.00	0.00	70.00	70.00	3,850.00	3,850.00
SITE DEVELOPMENT WORK 125 mm dia X 300 mm depth	Inches	55.00	36.00	0.00	36.00	36.00	1,980.00	1,980.00
SITE DEVELOPMENT WORK 50 mm dia X 250 mm depth	Inches	30.00	20.00	0.00	20.00	20.00	600.00	600.00
SITE DEVELOPMENT WORK 75 mm dia X 200 mm depth	Inches	40.00	8.00	0.00	8.00	8.00	320.00	320.00
SITE DEVELOPMENT WORK 75 mm dia X 250 mm depth	Inches	40.00	20.00	0.00	20.00	20.00	800.00	800.00
SITE DEVELOPMENT WORK BRAKER WITH OPREATOR	Day	1,100.00	17.50	0.00	17.50	17.50	19,250.00	19,250.00
SITE DEVELOPMENT WORK HILTI (RE-10) -8 MM Rebar	No.	60.00	39.00	0.00	39.00	39.00	2,340.00	2,340.00
SITE DEVELOPMENT WORK RCC DIAMOND CUTTING	Rmt	2,000.00	12.00	0.00	12.00	12.00	24,000.00	24,000.00
Total Certified labour Amount :							87,790.00	28,55,080.00

RA Bill			
Project	: Venkatesh Skydale	Work Order No	: 54
Contractor	: SHIVKRUPA ANCHORING SYSTEMS	Work Order Date	: 04/08/2021
Adress	:	Work Order Value	: 3,150,160.00
Phone	:	RA Bill No	: 10,534
PAN	: BCHPT7187D	RA Bill Date	: 01/04/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 58
GST No	Maharashtra	Cont. Bill Date	: 01/04/2024 00:00:00
Executed By	: SHIVKRUPA ANCHORING SYSTEMS	APPROVED	
ADVANCE DETAILS IF ANY			
Uptodate Advance Amou	Uptodate Advance	Balance Amount	TDS :
Recovery:			
ADVANCE RECOVERY DETAILS IF ANY			
Remark:			
Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	27,67,290.00	87,790.00	28,55,080.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	27,67,290.00	87,790.00	28,55,080.00
B) Recoveries			
1) Retention	0.00	0.00	0.00
2) TDS 1.00 %	21,352.00	878.00	22,230.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	1,000.00	10,300.00	11,300.00
	22,352.00		33,530.00
Sub total B	2,744,938.00	11,178.00	28,21,550.00
C) Total Payments (A-B)		76,612.00	
Net Payable Amount :			
Amount in words : RUPEES SEVENTY-SIX THOUSAND SIX HUNDRED TWELVE ONLY			
Voucher No : 340 Date : 01-April-2024			
Remark : FOR SITE DEVELOPMENT WORK			
Prepared By	Checked By	Approved By	Contractor Signature
ENG3		ENG5	SHIVKRUPA ANCHORING SYSTEMS