

SHREE VENKATESH DEVELOPERS

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Viom Contractor : SANA ENTERPRISES Adress : Phone : PAN : CYNPK9913M ST No : VAT/TIN No : GST No : Executed By : SANA ENTERPRISES					Work Order No : 62 Work Order Date : 24/01/2023 Work Order Value : 464,004.35 RA Bill No : 11,737 RA Bill Date : 11/07/2024 Cont. Bill No : 09 Cont. Bill Date : 11/07/2024 00:00:00			
					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A Bldg -Upper Ground Gypsum Labour for Bondit application	Sq.Ft	1.00	9,017.00	0.00	9,017.00	9,017.00	9,017.00	9,017.00
A Bldg -Upper Ground Gypsum Labour for Ceiling Gypsum work	Sq.Ft	3.30	1,924.50	0.00	1,924.50	1,924.50	6,350.85	6,350.85
A Bldg -Upper Ground Gypsum Labour for wall Gypsum work	Sq.Ft	6.60	1,534.25	0.00	1,534.25	1,534.25	10,126.02	10,126.02
B Bldg -Upper Ground wall Gypsum Labour for Bondit application	Sq.Ft	1.00	9,017.00	0.00	9,017.00	9,017.00	9,017.00	9,017.00
B Bldg -Upper Ground wall Gypsum Labour for Ceiling Gypsum work	Sq.Ft	3.30	1,924.50	0.00	1,924.50	1,924.50	6,350.85	6,350.85
B Bldg -Upper Ground wall Gypsum Labour for wall Gypsum work	Sq.Ft	6.60	1,534.25	0.00	1,534.25	1,534.25	10,126.02	10,126.02
Total Certified labour Amount :							50,987.73	4,25,700.13
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance		Balance Amount		TDS :		
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : Venkatesh Viom		Work Order No : 62	
Contractor : SANA ENTERPRISES		Work Order Date : 24/01/2023	
Adress :		Work Order Value : 464,004.35	
Phone :		RA Bill No : 11,737	
PAN : CYNPK9913M		RA Bill Date : 11/07/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 09	
GST No		Cont. Bill Date : 11/07/2024 00:00:00	
Executed By : SANA ENTERPRISES		UNAPPROVED	
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	3,74,712.40	50,987.73	4,25,700.14
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	- 1.92	0.00	- 1.92
6) Credits	0.00	0.00	0.00
Sub total A	3,74,710.48	50,987.73	4,25,698.22
B) Recoveries			
1) Retention	34,525.00	5,098.78	39,623.78
2) TDS %	2,469.00	510.00	2,979.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	36,994.00	5,608.78	42,602.78
	337,716.48		3,83,095.44
C) Total Payments (A-B)		45,378.96	
Net Payable Amount :			
Amount in words : RUPEES FORTY-FIVE THOUSAND THREE HUNDRED SEVENTY-NINE ONLY			
Voucher No : Date :			
Remark : A & B BUILDING GYPSUM WORK			
Prepared By	Checked By	Approved By	Contractor Signature
ENG9			SANA ENTERPRISES