

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : VENKATESH LAUREL Contractor : PRASHANT BOREWELLS Adress : Phone : PAN : AANPC8572A ST No : VAT/TIN No : GST No : 27AANPC8572A1ZR Executed By : PRASHANT BOREWELLS					Work Order No : 35 Work Order Date : 23/03/2024 Work Order Value : 106,395.00 RA Bill No : 11,802 RA Bill Date : 31/07/2024 Cont. Bill No : 6 Cont. Bill Date : 31/07/2024 00:00:00			
					APPROVED			
Description of items	Unit	Rate	WO Qty	Previous Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
BOREWELL BORE WELL DRILLING 4.5"	R.Ft	95.00	200.00	0.00	200.00	200.00	19,000.00	19,000.00
BOREWELL BORE WELL DRILLING 4.5"	R.Ft	105.00	75.00	0.00	75.00	75.00	7,875.00	7,875.00
BOREWELL Installation of 4.5" casing Pipe	R.Ft	350.00	42.00	0.00	42.00	42.00	14,700.00	14,700.00
Total Certified labour Amount :							41,575.00	1,06,395.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance		Balance Amount			TDS :	
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description			Upto previous bill Amount		Current Bill		Cumulative Amount	
A) Payments								
1) Total Certified Amount			64,820.00		41,575.00		1,06,395.00	
2) Service Tax			0.00		0.00		0.00	
3) VAT			0.00		0.00		0.00	
4) GST Provider Amt			11,667.60		7,483.50		19,151.10	
5) Other Charges			0.00		0.00		0.00	
6) Credits			0.00		0.00		0.00	
Sub total A			76,487.60		49,058.50		1,25,546.10	
B) Recoveries								
1) Retention			0.00		0.00		0.00	
2) TDS 1.00 %			648.00		416.00		1,064.00	
3) Advance Recovered			0.00		0.00		0.00	
4) Debit / Discount			0.00		0.00		0.00	
			648.00				1,064.00	
Sub total B			75,839.60		416.00		1,24,482.10	
C) Total Payments (A-B)					48,642.50			
Net Payable Amount :								
Amount in words : RUPEES FORTY-EIGHT THOUSAND SIX HUNDRED FORTY-THREE ONLY								

RA Bill			
Project	: VENKATESH LAUREL	Work Order No	: 35
Contractor	: PRASHANT BOREWELLS	Work Order Date	: 23/03/2024
Adress	:	Work Order Value	: 106,395.00
Phone	:	RA Bill No	: 11,802
PAN	: AANPC8572A	RA Bill Date	: 31/07/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	: 6
GST No	27AANPC8572A1ZR	Cont. Bill Date	: 31/07/2024 00:00:00
Executed By	: PRASHANT BOREWELLS	APPROVED	
Voucher No : 1989 Date : 31-July-2024			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature
ENG1		ENG1	PRASHANT BOREWELLS