

SHREE VENKATESH DEVELOPERS

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Viom			Work Order No : 120					
Contractor : SUNITA VADITHYA			Work Order Date : 15/04/2024					
Adress :			Work Order Value : 75,800.00					
Phone :			RA Bill No : 11,364					
PAN : OLJPS5047H			RA Bill Date : 28/06/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 06					
GST No			Cont. Bill Date : 28/06/2024 00:00:00					
Executed By : SUNITA VADITHYA			UNAPPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A Bldg -10th Floor Acid Wash & Cleaning Work 1st Coat Acid Wash Cleaning work	No.	1,700.00	1.00	0.00	1.00	1.00	1,700.00	1,700.00
A Bldg -10th Floor Acid Wash & Cleaning Work POP Removing Work	No.	600.00	1.00	0.00	1.00	1.00	600.00	600.00
A Bldg -11th Floor Acid Wash & Cleaning Work 1st Coat Acid Wash Cleaning work	No.	1,500.00	2.00	0.00	2.00	2.00	3,000.00	3,000.00
A Bldg -11th Floor Acid Wash & Cleaning Work 1st Coat Acid Wash Cleaning work	No.	1,700.00	2.00	0.00	2.00	2.00	3,400.00	3,400.00
A Bldg -11th Floor Acid Wash & Cleaning Work POP Removing Work	No.	500.00	1.00	0.00	1.00	1.00	500.00	500.00
A Bldg -1st Floor Acid Wash & Cleaning Work 1st Coat Acid Wash Cleaning work	No.	1,500.00	1.00	0.00	1.00	1.00	1,500.00	1,500.00
A Bldg -1st Floor Acid Wash & Cleaning Work POP Removing Work	No.	500.00	1.00	0.00	1.00	1.00	500.00	500.00
A Bldg -3rd Floor Acid Wash & Cleaning Work 1st Coat Acid Wash Cleaning work	No.	1,500.00	1.00	0.00	1.00	1.00	1,500.00	1,500.00
A Bldg -3rd Floor Acid Wash & Cleaning Work 1st Coat Acid Wash Cleaning work	No.	1,700.00	1.00	0.00	1.00	1.00	1,700.00	1,700.00
Total Certified labour Amount :							14,400.00	75,800.00

RA Bill			
Project : Venkatesh Viom		Work Order No : 120	
Contractor : SUNITA VADITHYA		Work Order Date : 15/04/2024	
Adress :		Work Order Value : 75,800.00	
Phone :		RA Bill No : 11,364	
PAN : OLJPS5047H		RA Bill Date : 28/06/2024	
ST No :			
VAT/TIN No :		Cont. Bill No : 06	
GST No : Maharashtra		Cont. Bill Date : 28/06/2024 00:00:00	
Executed By : SUNITA VADITHYA		UNAPPROVED	
ADVANCE DETAILS IF ANY			
Uptodate Advance Amount:		Uptodate Advance Recovery: Balance Amount: TDS :	
ADVANCE RECOVERY DETAILS IF ANY			
Remark:			
Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	61,400.00	14,400.00	75,800.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	61,400.00	14,400.00	75,800.00
B) Recoveries			
1) Retention	3,070.00	720.00	3,790.00
2) TDS %	614.00	144.00	758.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	3,684.00	864.00	4,548.00
	57,716.00	13,536.00	71,252.00
C) Total Payments (A-B)			
Net Payable Amount :			
Amount in words : RUPEES THIRTEEN THOUSAND FIVE HUNDRED THIRTY-SIX ONLY			
Voucher No : Date :			
Remark : A Building 1st coat acid wash work.			
Prepared By	Checked By	Approved By	Contractor Signature
ENG9			SUNITA VADITHYA