

SHREE VENKATESH DEVELOPERS

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Viom Contractor : SUNITA VADITHYA Adress : Phone : PAN : OLJPS5047H ST No : VAT/TIN No : GST No : Executed By : SUNITA VADITHYA					Work Order No : 120 Work Order Date : 15/04/2024 Work Order Value : 136,700.00 RA Bill No : 11,539 RA Bill Date : 09/07/2024 Cont. Bill No : 07 Cont. Bill Date : 09/07/2024 00:00:00			
					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A Bldg -Acid Wash & Cleaning Departmental work Labour for F/C	No.	700.00	44.00	0.00	44.00	44.00	30,800.00	30,800.00
B Bldg -Acid Wash & Cleaning Departmental work Labour for F/C	No.	700.00	43.00	0.00	43.00	43.00	30,100.00	30,100.00
Total Certified labour Amount :							60,900.00	1,36,700.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:			TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description	Upto previous bill Amount		Current Bill		Cummulative Amount			
A) Payments								
1) Total Certified Amount	75,800.00		60,900.00		1,36,700.00			
2) Service Tax	0.00		0.00		0.00			
3) VAT	0.00		0.00		0.00			
4) GST Provider Amt	0.00		0.00		0.00			
5) Other Charges	0.00		0.00		0.00			
6) Credits	0.00		0.00		0.00			
Sub total A	75,800.00		60,900.00		1,36,700.00			
B) Recoveries								
1) Retention	3,790.00		0.00		3,790.00			
2) TDS %	758.00		609.00		1,367.00			
3) Advance Recovered	0.00		0.00		0.00			
4) Debit / Discount	0.00		0.00		0.00			
Sub total B	4,548.00		609.00		5,157.00			
Sub total B	71,252.00		609.00		1,31,543.00			
C) Total Payments (A-B)			60,291.00					
Net Payable Amount :								
Amount in words : RUPEES SIXTY THOUSAND TWO HUNDRED NINETY-ONE ONLY								
Voucher No : Date :								
Remark : acid wash cleaning in department work.								

RA Bill			
Project	: Venkatesh Viom	Work Order No	: 120
Contractor	: SUNITA VADITHYA	Work Order Date	: 15/04/2024
Adress	:	Work Order Value	: 136,700.00
Phone	:	RA Bill No	: 11,539
PAN	: OLJPS5047H	RA Bill Date	: 09/07/2024
ST No	:		:
VAT/TIN No	:	Cont. Bill No	: 07
GST No		Cont. Bill Date	: 09/07/2024 00:00:00
Executed By	: SUNITA VADITHYA	UNAPPROVED	
Prepared By	Checked By	Approved By	Contractor Signature
ENG9			SUNITA VADITHYA