

SHREE VENKATESH BUILDCON PVT LTD

Office No. 701/702, Vikram Monarch, Ganeshkhind Rd, opp. Modibaug, Shivajinagar, Pune, Maharashtra 411016.(India)

RA Bill								
Project : Venkatesh Graffiti Glover				Work Order No : 50				
Contractor : Departmental Daily Wages				Work Order Date : 22/11/2021				
Adress :				Work Order Value : 8,975,546.61				
Phone :				RA Bill No : 11,654				
PAN :				RA Bill Date : 22/07/2024				
ST No :				:				
VAT/TIN No :				Cont. Bill No : 1-July				
GST No				Maharashtra			Cont. Bill Date : 22/07/2024 00:00:00	
Executed By : Departmental Daily Wages				UNAPPROVED				
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
Departmental Labour July. 2024 Labour for F/C	No.	300.00	44.50	0.00	44.50	44.50	13,350.00	13,350.00
Departmental Labour July. 2024 Labour for F/C	No.	350.00	15.00	0.00	15.00	15.00	5,250.00	5,250.00
Departmental Labour July. 2024 Labour for F/C	No.	400.00	90.00	0.00	90.00	90.00	36,000.00	36,000.00
Departmental Labour July. 2024 Labour for M/C	No.	400.00	119.00	0.00	119.00	119.00	47,600.00	47,600.00
Departmental Labour July. 2024 Labour for M/C	No.	425.00	22.00	0.00	22.00	22.00	9,350.00	9,350.00
Departmental Labour July. 2024 Labour for M/C	No.	450.00	11.00	0.00	11.00	11.00	4,950.00	4,950.00
Departmental Labour July. 2024 Labour for M/C	No.	500.00	36.00	0.00	36.00	36.00	18,000.00	18,000.00
Departmental Labour July. 2024 Labour for M/C	No.	625.00	15.50	0.00	15.50	15.50	9,687.50	9,687.50
Departmental Labour July. 2024 Labour for Tilling Helper	No.	450.00	20.00	0.00	20.00	20.00	9,000.00	9,000.00
Departmental Labour July. 2024 Labour for Tilling Helper	No.	500.00	10.00	0.00	10.00	10.00	5,000.00	5,000.00
Departmental Labour July. 2024 Labour for Tilling Mason	No.	1,000.00	9.00	0.00	9.00	9.00	9,000.00	9,000.00

RA Bill								
Project : Venkatesh Graffiti Glover			Work Order No : 50					
Contractor : Departmental Daily Wages			Work Order Date : 22/11/2021					
Adress :			Work Order Value : 8,975,546.61					
Phone :			RA Bill No : 11,654					
PAN :			RA Bill Date : 22/07/2024					
ST No :								
VAT/TIN No :			Cont. Bill No : 1-July					
GST No			Maharashtra			Cont. Bill Date : 22/07/2024 00:00:00		
Executed By : Departmental Daily Wages			UNAPPROVED					
Departmental Labour July. 2024 Supply of Helper For Plumbing	No.	450.00	11.00	0.00	11.00	11.00	4,950.00	4,950.00
Departmental Labour July. 2024 Supply of Mason for Plumber	No.	700.00	11.00	0.00	11.00	11.00	7,700.00	7,700.00
Total Certified labour Amount :								1,79,837.50 89,75,546.61
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:			TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description		Upto previous bill Amount		Current Bill		Cumulative Amount		
A) Payments								
1) Total Certified Amount		87,95,709.13		1,79,837.50		89,75,546.63		
2) Service Tax		0.00		0.00		0.00		
3) VAT		0.00		0.00		0.00		
4) GST Provider Amt		0.00		0.00		0.00		
5) Other Charges		- 17.41		0.00		- 17.41		
6) Credits		0.00		0.00		0.00		
Sub total A		87,95,691.72		1,79,837.50		89,75,529.22		
B) Recoveries								
1) Retention		0.00		0.00		0.00		
2) TDS %		0.00		0.00		0.00		
3) Advance Recovered		0.00		0.00		0.00		
4) Debit / Discount		0.00		0.00		0.00		
Sub total B		8,795,691.72		0.00		89,75,529.22		
C) Total Payments (A-B)				1,79,837.50				
Net Payable Amount :								
Amount in words : RUPEES ONE LAC SEVENTY-NINE THOUSAND EIGHT HUNDRED THIRTY-EIGHT ONLY								
Voucher No : Date :								
Remark : Glover Site:- Dept. Labour Bill from 1 July 2024 To 15 July 2024.								
Prepared By		Checked By		Approved By		Contractor Signature		
ENG4						Departmental Daily Wages		